

MAIL TO:

STATE OF DELAWARE  
DEPARTMENT OF NATURAL RESOURCES  
AND ENVIRONMENTAL CONTROL

http://www.dnrec.state.de.us/

WATER SUPPLY SECTION  
DIVISION OF WATER RESOURCES  
89 KINGS HIGHWAY  
DOVER, DELAWARE 19901

RECEIVED  
JUN 27 2008

WELL COMPLETION REPORT  
MUST BE RETURNED WITHIN 30  
DAYS OF CONSTRUCTION. A  
WELL FORMATION LOG MUST BE  
INCLUDED WITH THIS REPORT.

PHONE: 302-739-9944  
FAX: 302-739-7764

WELL COMPLETION REPORT  
GROUNDWATER

-Authorization Number-

3962326

ILLEGIBLE OR INCOMPLETE FORMS WILL BE RETURNED  
PLEASE PRINT OR TYPE - USE BLUE OR BLACK INK ONLY

WELL CONSTRUCTION METHOD

Permit #: 224392 Local ID: \_\_\_\_\_  
Tax Map/Parcel #: 1-34-16-351  
Property Owner: Gregory Taylor  
Water Well Contractor: Agrotech L.S. WC Lic #: 4407  
Well Driller in Charge during Construction: Brian White

Augered  Bored  Cable Tool  
 Driven  Jetted  Air Rotary  
 Mud Rotary  Reverse  Washed  
 Other (Specify): \_\_\_\_\_  
Total Depth of Excavation: 105'  
Construction Date: 6/25/08

CASING INSTALLATION:

INNER CASING

CASING TOP: 12  
CASING BOTTOM: 92  
CASING DIAMETER: 4  
CASING MATERIAL: AL

OUTER CASING

(1) (2) (3)  
CASING TOP: \_\_\_\_\_  
CASING BOTTOM: \_\_\_\_\_  
CASING DIAMETER: \_\_\_\_\_  
CASING MATERIAL: \_\_\_\_\_

SCREEN INSTALLATION

SCREEN TOP: 92  
SCREEN BOTTOM: 100  
SCREEN DIAMETER: AL  
SCREEN MATERIAL: 4  
SCREEN SLOT SIZE: .20 /THOUSANDS  
GRAVEL PACK SIZE: #1

Gravel Pack From: 90 ft. To: 100 ft.  
Grout Type:  Cement  Bentonite Clay  
 Other: \_\_\_\_\_ From: 0 ft. To: 50 ft.  
Type of Non-Grout backfill of Well Annulus: Native  
From: 50 To: 90  
Static Water Level: 15 ft.  Below OR  Above Ground Surface  
On (date): 6/25/08  
Pumping Water Level: 25 ft. On (date): 6/25/08  
After: 2 hrs. Pumping at: 50 GPM  
Was a Geophysical Log Taken?  YES  NO

Site Plan - Include lot size and dimensions, distances from well to house, property lines, nearest road, and all nearby septic systems (include suitable plot plan if available). (If different from original application)

WELL HEAD COMPLETION:

Type:  Pitless Adapter  Standard "T"  
 Well Pit  Pad Mount  
 Other: Specify: \_\_\_\_\_  
Well Head Completion: 12 inches  Above (OR)  Below Ground Surface  
Was the Well Tag attached in accordance with current regulations?  
 YES  NO If "NO", Please Explain: \_\_\_\_\_

I HEREBY AFFIRM THE INFORMATION I HAVE SUBMITTED IS  
ACCURATE AND CORRECT

Signature - Well Driller in Charge of Well Construction

3  
License #

6/25/08  
Date

MAIL TO:

WATER SUPPLY SECTION  
DIVISION OF WATER RESOURCES  
89 KINGS HIGHWAY  
DOVER, DELAWARE 19901  
PHONE: 302-739-9944  
FAX: 302-739-7764

**RECEIVED**

JUN 27 2008

STATE OF DELAWARE  
DEPARTMENT OF NATURAL RESOURCES  
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST  
BE RETURNED WITHIN 30 DAYS OF  
CONSTRUCTION DATE

**FORMATION LOG**

**GROUNDWATER**

PAGE \_\_\_\_ OF \_\_\_\_ PAGES

PLEASE PRINT OR TYPE - ILLEGIBLE OR INCOMPLETE FORMS WILL BE RETURNED

PERMIT #: 224392	LOCAL ID#: 1-34-16-351
PROPERTY OWNER: Gregory Taylor	
WELL CONTRACTOR: Aquitech Inc.	WC LIC #: 4427

DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
top soil	0	1
silty yellow sand	1	10
med yellow sand	10	28
silty grey clay	28	90
course yellow sand	90	105

COMMENTS:

---



---



---



---

I HEREBY AFFIRM THE INFORMATION I HAVE SUBMITTED IS ACCURATE AND CORRECT

Signature of Well Driller in Charge of Construction: [Signature]      WD License #: 3      Date: 6/25/08