

WELL COMPLETION REPORT

1. Permit Number: 37837  
 Owner of Well: Edward E. Hinkson

8. Well Head Completion: yes Picless Adapter Baker Type \_\_\_\_\_  
 \_\_\_\_\_ inches above grade

2. Test Well \_\_\_\_\_  
 Observation Well \_\_\_\_\_  
 Production Well ✓  
 Well Abandoned? Yes \_\_\_\_\_ No ✓

9. Static Water Level:  
15 feet below grade  
 \_\_\_\_\_ feet above grade

3. Total Well Depth 94 feet  
 Date Completed 5-9-77

10. Pumping Water Level:  
20 feet below grade after  
2 hours at 40 GPM

4. Grout: Type none  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet

11. Permanent Pump Installed?  
 Yes ✓ No \_\_\_\_\_  
 a. Shallow Well ✓  
 Deep Well \_\_\_\_\_  
 b. Reciprocating \_\_\_\_\_ Rotary \_\_\_\_\_  
 Centrifugal \_\_\_\_\_ Jet \_\_\_\_\_  
 Submersible ✓  
 c. Capacity 10 GPM

5. Casing: Type 4" PVC  
0 inches to 94 feet  
 \_\_\_\_\_ inches to \_\_\_\_\_ feet  
 Drive Shoe? Yes \_\_\_\_\_ No ✓

12. Well Number \_\_\_\_\_  
 (Leave Blank)

6. Screen Setting:  
84 feet to 94 feet

Gravel Packed? Yes No  
84 feet to 94 feet

PC15-18

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
fine brown sand	10'	10'
medium coarse brown sand	5'	15'
coarse yellow sand	10'	25'
" brown "	10'	35'
medium brown "	20'	55'
" yellow "	10'	65'
fine " "	5'	70'
coarse brown "	10'	80'
" yellow "	14'	94'

14. Signature of Water Well Contractor \_\_\_\_\_ Date \_\_\_\_\_

Buns Well Drilling

5-10-77