

0914-76

WELL COMPLETION REPORT

1. Permit Number: 38827
Owner of Well: Bishop

2. Test Well
Observation Well
Production Well
Well Abandoned? Yes No

3. Total Well Depth 95 feet
Date Completed 1-13-77

4. Grout: Type NONE
from feet to feet
from feet to feet

5. Casing: Type 2" PVC feet
0 inches to 65 feet
 inches to feet
Drive Shoe? Yes No

6. Screen Setting: 60 feet to 65 feet

7. Gravel Packed? Yes No
60 feet to 65 feet

8. Well Head Completion: BAKERT
Less Pitless Adapter
 inches above grade

9. Static Water Level:
16 feet below grade
 feet above grade

10. Pumping Water Level:
92 feet below grade after
2 hours at 50 GPM

11. Permanent Pump Installed?
Yes No
a. Shallow Well Rotary
Deep Well Jet
b. Reciprocating
Centrifugal
Submersible
c. Capacity GPM

12. Well Number
(Leave Blank)

| Formation | Thickness of Stratium | Depth to Bottom Stratium |
|--------------------------------------|-----------------------|--------------------------|
| <u>medium coarse brown sand</u> | <u>10'</u> | <u>10'</u> |
| <u>white sand, stone, & clay</u> | <u>10'</u> | <u>20'</u> |
| <u>coarse white sand</u> | <u>20'</u> | <u>40'</u> |
| <u>1" red</u> | <u>10'</u> | <u>50'</u> |
| <u>1" gray</u> | <u>15'</u> | <u>65'</u> |

Signature of Water Well Contractor

Date