

CONTRACT NO. 73268
 ON DATE 3/15/88
 TEST PERMANENT
 DOMESTIC AGRICULTURAL
 COMMERCIAL INDUSTRIAL
 INSTITUTION PUBLIC
 WELLS DEWATERING
 WATER PUMP RECHARGE HEAT PUMP SUPPLY
 OTHER (Specify) _____
 IS THIS PLACEMENT WELL? YES NO
 ESTIMATED DATE FOR OLD WELL _____
 INSTALLATION METHOD _____

DRILLING METHOD
 BORED CABLE TOOL
 JETTED AIR ROTARY
 REVERSE WASHED
 OTHER (Specify) _____
 DEPTH DRILLED 100'

CASING SEQUENCE

INNER	OUTER
+ 2"	
4"	
PVC	

SCREEN SEQUENCE


INNER	OUTER
70	
4"	
PVC	

WRITTEN APPROVAL FOR SCREENING/ GRAVEL PACKING MORE THAN ONE FOOT DEEP MUST BE OBTAINED FROM DNRDC.

CEMENT BENTONITE CLAY
 BACKFILL OF WELL ANNULUS FROM 1 TO 9.0 FEET
 CRACK TYPE None II
 WATER LEVEL: DATE _____
 BELOW, ABOVE GROUND SURFACE
 WATER LEVEL: 15.5 FT. BELOW GRADE
 _____ HOURS AT 10 GPM.

AT COMPLETION:
 WELL ADAPTOR capped
 FEET ABOVE GRADE _____

PUMP MANUFACTURE AAA
 RATED CAPACITY (GPM) _____
 PUMP INTAKE SETTING _____ FT. BELOW GRADE
THE COMPLETED WELL IS?
73268
 YES NO
 A. AT LEAST 15' FROM ANY FOUNDATION
 B. AT LEAST 50' FROM ANY SEPTIC TANK
 C. AT LEAST 10' FROM TOWN SEWER LINE
 D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD
THE NEAREST NEIGHBORS (CIRCLE ONE)
 SEPTIC TILE FIELD CESSPOOL OR PRIVY
 IS _____ FEET FROM COMPLETED WELL
 IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM?
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS _____



Q:12-02

DRIERS LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Top SI	0	1
frint brd	1	4
In to coarse	4	29
dry clay	29	31
int fr coarse		
w/grav	31	100

SUPPLEMENTAL DRIERS LOG ATTACHED YES NO
 PAGE 1 OF _____ PAGES
 COMPANY NAME Advanced Well Services
 SIGNATURE OF DRILLER IN CHARGE Ed Kelley DATE 3/15/88