

WELL COMPLETION REPORT

1. Permit Number: 35206
 Owner of Well: Nantuxo Homes

2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 73 feet
 Date Completed 1-2-76

4. Grout: Type None
 from feet to feet
 from feet to feet

5. Casing: Type 2" PVC
0 inches to 23 feet
 inches to feet
 Drive Shoe? Yes No

6. Screen Setting:
~~23~~ feet to 23 feet

7. Gravel Packed? Yes No
~~23~~ feet to feet

8. Well Head Completion:
10 Pitless Adapter Type
8 inches above grade

9. Static Water Level:
ground feet below grade
level feet above grade

10. Pumping Water Level:
 feet below grade after
2 hours at 55 GPM

11. Permanent Pump Installed?
 Yes No
 a. Shallow Well
 Deep Well
 b. Reciprocating Rotary
 Centrifugal Jet
 Submersible
 c. Capacity GPM

12. Well Number
 (Leave Blank)

13. Well Log

Pe45-07

Formation	Thickness of Stratum	Depth to Bottom of Stratum
clay	18'	18'
fine white sand	7'	25'
fine brown "	10'	35'
coarse "	15'	50'
medium white "	8'	58'
fine white sand w/ clay	7'	65'
coarse white sand	8'	73'

14. Signature of Water Well Contractor W. H. Burns Date 1-5-76