

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED WITHIN 30 DAYS
 AFTER CONSTRUCTION DATE.

MONITOR / OBSERVATION WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 103523 LOCAL ID MS7
 Owner DGS
 Address _____
 City NEWARK State DE Zip 19716
 Telephone Number 851-2833
 Consulting Firm/Supervising Geologist (If applicable)
DGS / A.S. AUGER
 Telephone Number _____
 Well Contractor DGS
 Date of Completion _____
 Name of DNREC Contact Person S. VANDERLIPS
 Drilling Method PIPING AUGER

IS COMPLETED WELL LOCATED AS SHOWN ON
 APPLICATION FORM? YES [] NO []
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Dg 32-16
383217
751846
11/17/38

WELL CONSTRUCTION

Total depth drilled: 6.2
 Depth to water 2.13
 Surveyed Top of Casing Elevations

Inner Outer Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	1	
Casing bottom	2.5	
Casing diameter	2	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	2.5	
Screen bottom	5.8	
Screen diameter	2	
Screen material	PVC	

Type of Grout 100% from 0 to 1.2
 Gravel pack interval from 1.2 to 5
 Aquifer/Formation screened in: _____
 Type of samples (ditch, split spoon, etc.)
cores

Samples Logged By: A.S. AUGER
 (Name)
DGS
 (Title) (Company)

Well Drilled By: DGS
 (Company Name)

(Signature of Driller in Charge) (Date)

DRILLERS LOG DESCRIPT.	TOP OF STRATA	BOTTOM
12" SD m-f Silt	0	
12" ORG DR BDN		0.8
12" SD m-f Silt	0.8	
BRN-Gay w/ thin bds		
SLT Orgy SD f in DR BDN		1.2
SLT-ORG Praty w/	1.2	
laminar SLT to SUP		
BLK to DR BDN		2.3
SD m-f to Silt	2.3	
4" BRN GRAVEL 1.5" O		2.7
SD f-m lit SIF w/	2.7	
thin bds SLT SDy Praty		
H BRN-Gay, H Org		3.3
SD f-m 12" Silt w/	3.3	
laminar + thin bds SD m-c		
H y-brn to H BRN-Gay		4.7
As above w/ LAMINA	4.7	
SD f to Silt + Praty		6.2

SUPPLEMENTAL DRILLERS LOG ATTACHED?

YES [] NO []

PAGE 1 OF _____ PAGES