

WELL COMPLETION REPORT

67326

67326 LOCAL ID 67326
 David M. Spellman

TYPE OF PERMANENT PUMP INSTALLED:

PUMP MANUFACTURE N/A
 RATED CAPACITY (GPM) N/A
 PUMP INTAKE SETTING N/A FT. BELOW GRADE

DATE 11-13-86
 TEST PERMANENT

THE COMPLETED WELL IS?

DOMESTIC AGRICULTURAL
 COMMERCIAL INDUSTRIAL
 IRRIGATION PUBLIC
 MONITOR DEWATERING
 HEAT PUMP RECHARGE HEAT PUMP SUPPLY

THE COMPLETED WELL IS?
 YES NO
 A. AT LEAST 5' FROM ANY OVERHANG
 B. AT LEAST 50' FROM ANY SEPTIC TANK
 C. AT LEAST 10' FROM TOWN SEWER LINE
 D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD

OTHER (Specify) _____
 REPLACEMENT WELL? YES NO
 INSTALLMENT DATE FOR OLD WELL N/A
 INSTALLMENT METHOD N/A

THE NEAREST NEIGHBORS (CIRCLE ONE)

SEPTIC TILE FIELD CESSPOOL OR PRIVATE Central Sewer
 IS 100 FROM COMPLETED WELL.
 IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM?
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

DRILLING METHOD

BORED CABLE TOOL
 JETTED AIR ROTARY
 REVERSE WASHED
 (Specify) _____
 DEPTH DRILLED 175'

BEB Q; 52-66 067326

RECEIVED

APR 14 1987

WATER SUPPLY.

CASING SEQUENCE

DEPTH	MATERIAL	DEPTH	MATERIAL
2'			
23'		142'	
2"		2"	
STEEL		PVC	

SCREEN SEQUENCE

DEPTH	MATERIAL	DEPTH	MATERIAL
23'		142'	
175'		175'	
2"		2"	
STEEL		PVC	

WRITTEN APPROVAL FOR SCREENING/ GRAVEL PACKING MORE THAN ONE FOOTER MUST BE OBTAINED FROM DWRDC.

PIPE: CEMENT BENTONITE CLAY

0 TO 30 FEET
 NO BACKFILL OF WELL ANNULUS
30 FROM 30 TO 150 FEET

PACK: TYPE MS
50 TO 175 FEET
 WATER LEVEL DATE 11-13-86

(Below, above) GROUND SURFACE
 WATER LEVEL 13 FT. BELOW GRADE
60 HOURS AT 60 GPM.

HEAD COMPLETION:
 S ADAPTOR

 FEET ABOVE GRADE

DRILLERS LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Top Soil	0	1
Fine Sand	1	4
Fine to Med Sand w/Clay	4	23
Gray Clay	23	51
Fine to Med Sand	51	170
Gray Clay	170	173
Gray Clay	173	180
Fine to Coarse Sand & Gravel	180	185

SUPPLEMENTAL DRILLERS LOG ATTACHED YES NO
 PAGE 1 OF 1 - PAGES
 COMPANY NAME AWW S
 SIGNATURE OF DRILLER IN CHARGE E. R. Kaufman
 DATE 4/14/87