

WELL COMPLETION REPORT

Permit Number: 35174  
 Name of Well: Monticote Homes

B. Well Head Completion:  
 Picless Adapter \_\_\_\_\_ Type  
 \_\_\_\_\_ inches above grade

Test Well \_\_\_\_\_  
 Observation Well \_\_\_\_\_  
 Production Well   
 Well Abandoned? Yes \_\_\_\_\_ No

9. Static Water Level:  
 \_\_\_\_\_ 4 feet below grade  
 \_\_\_\_\_ feet above grade

Total Well Depth 44 feet  
 Date Completed 2-17-76

10. Pumping Water Level:  
 \_\_\_\_\_ 15 feet below grade after  
 \_\_\_\_\_ 2 hours at 20 GPM

Grout: Type None  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet

11. Permanent Pump Installed?  
 Yes \_\_\_\_\_ No   
 a. Shallow Well \_\_\_\_\_  
     Deep Well \_\_\_\_\_  
 b. Reciprocating \_\_\_\_\_ Rotary \_\_\_\_\_  
     Centrifugal \_\_\_\_\_ Jet \_\_\_\_\_  
     Submersible \_\_\_\_\_  
 c. Capacity \_\_\_\_\_ GPM

Casing: Type NPVC  
 inches to 44 feet  
 \_\_\_\_\_ inches to \_\_\_\_\_ feet  
 Drive Shoe? Yes \_\_\_\_\_ No

12. Well Number \_\_\_\_\_  
 (Leave Blank)

Screen Setting:  
39 feet to 44 feet

Gravel Packed? Yes  No \_\_\_\_\_  
39 feet to 44 feet

Pe34-04

3. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
<u>fine white sand</u>	<u>4'</u>	<u>4'</u>
<u>" " " clay</u>	<u>4'</u>	<u>8'</u>
<u>clay</u>	<u>11'</u>	<u>19'</u>
<u>coarse white sand</u>	<u>11'</u>	<u>30'</u>
<u>medium " "</u>	<u>5'</u>	<u>35'</u>
<u>fine " "</u>	<u>5'</u>	<u>40'</u>
<u>medium brown "</u>	<u>2'</u>	<u>42'</u>
<u>coarse " "</u>	<u>2'</u>	<u>44'</u>

4. Signature of Water Well Contractor \_\_\_\_\_ Date \_\_\_\_\_

2-12-76