

Permit Number: 39100  
 Owner of Well: Harry H. Brown

Test Well \_\_\_\_\_  
 Observation Well \_\_\_\_\_  
 Production Well   
 Well Abandoned? Yes \_\_\_\_\_ No \_\_\_\_\_

Total Well Depth 60 feet  
 Date Completed 9-23-77

Grout: Type Cement  
 from 3 feet to 14 feet  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet

Casing: Type PVC  
0 inches to 55 feet  
 \_\_\_\_\_ inches to \_\_\_\_\_ feet  
 Drive Shoe? Yes \_\_\_\_\_ No

Screen Setting:  
55 feet to 60 feet

Gravel Packed? Yes  No \_\_\_\_\_  
53 feet to 60 feet

8. Well Head Completion:  
110 Pitless Adapter \_\_\_\_\_ Type \_\_\_\_\_  
 \_\_\_\_\_ inches above grade

9. Static Water Level:  
10 feet below grade  
 \_\_\_\_\_ feet above grade

10. Pumping Water Level:  
15 feet below grade after  
1 hour at 70 GPM

11. Permanent Pump Installed?  
 Yes \_\_\_\_\_ No   
 a. Shallow Well \_\_\_\_\_  
     Deep Well \_\_\_\_\_  
 b. Reciprocating \_\_\_\_\_ Rotary \_\_\_\_\_  
     Centrifugal \_\_\_\_\_ Jet \_\_\_\_\_  
     Submersible \_\_\_\_\_  
 c. Capacity \_\_\_\_\_ GPM

12. Well Number \_\_\_\_\_  
 (Leave Blank)

Ri 01  
 23

Formation	Thickness of Stratum	Depth to Bottom of Stratum
Top soil	0	1
Yell sand - fine	1	5
brn clay	5	18 18
lt tan sand - Med	12 18	25
brn sand - Med	35	45
lt brn sand - Med	45	60

Signature of Water Well Contractor  
Ideal Well Drillers

Date 10/15/77