

WATER SUPPLY BRANCH
Blue Hen Mall Office
Dover, Delaware 19901

07-25-03

WELL COMPLETION REPORT

1. Permit Number: 38831
Owner of Well: Woods Builders

2. Test Well
Observation Well
Production Well
Well Abandoned? Yes No

3. Total Well Depth 61 feet
Date Completed 8-3-77

4. Grout: Type None
from feet to feet
from feet to feet

5. Casing: Type 4" PVC
0 inches to 61 feet
 inches to feet
Drive Shoe? Yes No

6. Screen Setting:
54 feet to 61 feet

7. Gravel Packed? Yes No
54 feet to 61 feet

8. Well Head Completion: Yes Pitless Adapter Baker
 inches above grade

9. Static Water Level:
8 feet below grade
 feet above grade

10. Pumping Water Level:
12 feet below grade after
2 hours at 70 GPM

11. Permanent Pump Installed?
Yes No
a. Shallow Well
 Deep Well
b. Reciprocating Rotary
 Centrifugal Jet
 Submersible
c. Capacity 10 GPM

12. Well Number
(Leave Blank)

Formation	Thickness of Stratum	Depth to Bottom Stratum
<u>fine brown sand</u>	<u>20'</u>	<u>20'</u>
<u>claystone</u>	<u>20'</u>	<u>40'</u>
<u>conglomerate</u>	<u>21'</u>	<u>61'</u>