

MAIL TO:  
 WATER SUPPLY BRANCH  
 DIVISION OF WATER RESOURCES  
 1000 DATA BLDG  
 DOVER, DELAWARE 19904

STATE OF DELAWARE  
 DEPARTMENT OF NATURAL RESOURCES  
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT  
 TO BE RETURNED 21 DAYS AFTER  
 COMPLETION DATE

WELL COMPLETION REPORT

PLEASE PRINT

PERMIT NO 67157 LOCAL ID 14

OWNER Golden Coral

CONSTRUCTION DATE 2/13/87

PURPOSE  TEST  PERMANENT

- USE:  DOMESTIC  AGRICULTURAL  
 COMMERCIAL  INDUSTRIAL  
 IRRIGATION  PUBLIC  
 MONITOR  DEWATERING  
 HEAT PUMP RECHARGE  HEAT PUMP SUPPLY  
 OTHER (Specify)

IS THIS A REPLACEMENT WELL? YES  NO   
 ABANDONMENT DATE FOR OLD WELL 2/19  
 ABANDONMENT METHOD N/A

DRILLING METHOD  
 AUGERED  BORED  CABLE TOOL  
 DRIVEN  JETTED  AIR ROTARY  
 MUD ROTARY  REVERSE  WASHED  
 OTHER (Specify)  
 TOTAL DEPTH DRILLED 115'

CASING SEQUENCE

DEPTH	DIAMETER	MATERIAL
0	4"	PVC
95'	4"	PVC

SCREEN SEQUENCE

DEPTH	DIAMETER	MATERIAL
0	4"	PVC
95'	4"	PVC
115'	4"	PVC

WRITTEN APPROVAL FOR SCREENING/  
 GRAVEL PACKING MORE THAN ONE AGU-  
 FTER MUST BE OBTAINED FROM DWRC

GROUT TYPE: CEMENT  BENTONITE CLAY   
 OTHER \_\_\_\_\_  
 FROM 0 TO 20 FEET  
 NON-GROUT BACKFILL OF WELL ANNULUS  
 TYPE N/A FROM \_\_\_\_\_ TO \_\_\_\_\_ FEET  
 GRAVEL PACK: TYPE clay  
 FROM 8.0 TO 120' FEET  
 STATIC WATER LEVEL: DATE 2/13/87  
13 FT. (Below, above) GROUND SURFACE  
 PUMPING WATER LEVEL 20 FT BELOW GRADE  
 AFTER 3 HOURS AT 200 GPM.

WELL HEAD COMPLETION:  
 TYPE: PITLESS ADAPTOR   
 OTHER   
12 INCHES ABOVE GRADE

TYPE OF PERMANENT PUMP INSTALLED:

PUMP MANUFACTURE Hydraflo  
 RATED CAPACITY (GPM) 30  
 PUMP INTAKE SETTING 35 FT. BELOW GRADE

- THE COMPLETED WELL IS?
- |  |   |                             |
|--|---|-----------------------------|
| A. AT LEAST 5' FROM ANY OVERHANG                         | YES <input checked="" type="checkbox"/> | NO <input type="checkbox"/> |
| B. AT LEAST 50' FROM ANY SEPTIC TANK                     | YES <input checked="" type="checkbox"/> | NO <input type="checkbox"/> |
| C. AT LEAST 10' FROM TOWN SEWER LINE                     | YES <input checked="" type="checkbox"/> | NO <input type="checkbox"/> |
| D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY FILL FIELD | YES <input checked="" type="checkbox"/> | NO <input type="checkbox"/> |

THE NEAREST NEIGHBORS (CIRCLE ONE)  
 SEPTIC TILE FIELD CESSPOOL OR PRIVY  
 IS 120' FROM COMPLETED WELL.  
 IS COMPLETED WELL LOCATED AS SHOWN  
 ON APPLICATION FORM?   
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS

**PC15-10**  
**RECEIVED**  
 MAR 2 1987  
 Yha  
 WATER SUPPLY

DRILLERS LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
top soil	0	1
yellow clay	1	9
gray clay	9	28
med/med tan sand	28	53
med sand	53	79
med sand/gravel	79	120

SUPPLEMENTAL DRILLERS LOG ATTACHED YES  NO   
 PAGE 1 OF 1 PAGES  
 COMPANY NAME Delaware Drilling Co., Inc.  
 SIGNATURE OF DRILLER IN CHARGE Terry D. Bentley DATE 2/27/87

DOCUMENT NO. 10 20 22 01 02

WHITE - DWRC

CANARY - CONTRACTOR

PINK - OWNER

this permit and  
 contractor and

intenance and  
 ll be obeyed.  
 21) days of well

ns must be made  
 n has been  
 oposed pump setti  
 led to the Divisi  
 has been grante

5743

logical Survey a  
 onduct any test,  
 esuary.

hours in  
 equifer data,  
 The Division of  
 otified

rop pipe to

formance with

authorized  
 areas.

ed from the

of ground  
 sever line.

m bottom of the

of 2000

ed ground

partment

atance any

10-08/83/04/01