

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED WITHIN 30 DAYS
 AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78214 LOCAL ID 5S
 Owner Ac. Smp.
 Address 1141 DO
 City Newark State DE Zip 19716
 Telephone Number 451-2468
 Consulting Firm/Supervising Geologist (If applicable)
W. K. TER
 Telephone Number 451-2468
 Well Contractor DCS
 Date of Completion 5/3/89
 Name of DNREC Contact Person
 Drilling Method Auger

WELL CONSTRUCTION

Total depth drilled: 14.7
 Depth to water 7.5
 Surveyed Top of Casing Elevations
 Inner N/A Outer N/A Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>71.0</u>	
Casing bottom	<u>12.7</u>	
Casing diameter	<u>1.25"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.7'</u>	
Screen bottom	<u>14.7'</u>	
Screen diameter	<u>1.25"</u>	
Screen material	<u>PVC</u>	

Type of Grout BENTONITE from 0 to 6.5
 Gravel pack interval from N/A to N/A
 Aquifer/Formation screened in: COLUMBIA
 Type of samples (ditch, split/spoon, etc.)
N/A

Samples Logged By: R E BOUNDS
 (Name)
SR RES TECH DCS
 (Title) (Company)

Well Drilled By: DCS
 (Company Name)
Mark E. Bounds 4/6/89
 (Signature of Driller in Charge) (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON
 APPLICATION FORM? YES [] NO [X]
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 35' W

Pe32-09

DRILLERS LOG DESCIP.	TOP OF STRATA	BOTTOM
<u>BROWN SAND TOPSOIL</u>	<u>0</u>	<u>1.0</u>
<u>SPANG - BROWN M. SAND W/ TR. CLAY</u>	<u>1.0</u>	<u>4.0</u>
<u>GRAY & BROWN MOD. F-M SANDY CLAY</u>	<u>4.0</u>	<u>8.5</u>
<u>GRAY M-C SAND W/ TR. GRAVEL</u>	<u>8.5</u>	<u>14.7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED?

YES [] NO [X]

PAGE 1 OF 1 PAGES