

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED 30 DAYS AFTER
 CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78226 LOCAL ID 175
 Owner As Smg
 Address 111/DJ
 City NEWMARK State DE Zip 19716
 Telephone Number 451-2468
 Consulting Firm/Supervising Geologist (If applicable)
W. K. ...
 Telephone Number 451-2468
 Well Contractor DGS
 Date of Completion 5/15/89
 Drilling Method: Auger

WELL CONSTRUCTION

Total depth drilled: 14-7'
 Depth to water 3'
 Surveyed Top of Casing Elevations
 Inner NA Outer NA Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>4.0'</u>	
Casing bottom	<u>12.7'</u>	
Casing diameter	<u>4.25"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.7'</u>	
Screen bottom	<u>14.7'</u>	
Screen diameter	<u>4.25"</u>	
Screen material	<u>PVC</u>	

Type of Grout BENTONITE from 0 to 6.5'
 Gravel pack interval from NA to NA
 Aquifer/Formation screened in: NA

Samples Logged By: R.E. Bounds
 (Name)
Sr. Res. Tech DGS
 (Title) (Company)

Well Drilled By: DGS
 (Company Name)
R.E. Bounds 6/6/89
 (Signature of Driller in Charge) (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON
 APPLICATION FORM? YES [] NO [X]
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 115' E +
15' S

Pe32-21

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
<u>BROWN SANDY TOPSOIL</u>	<u>0</u>	<u>1.0</u>
<u>ORANGE-BROWN M. SAND w/ TR CLAY</u>	<u>1.0</u>	<u>4.0</u>
<u>ORANGE-BROWN M. F-M SANDY CLAY</u>	<u>4.0</u>	<u>8.0</u>
<u>GRAY M-C SAND w/ TR GRAVEL</u>	<u>8.0</u>	<u>14.7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED?
 YES [] NO [X]
 PAGE 1 OF 1 PAGES