

MAIL TO:  
 WATER SUPPLY BRANCH  
 DIVISION OF WATER RESOURCES  
 P.O. BOX 1401  
 DOVER, DELAWARE 19903

STATE OF DELAWARE  
 DEPARTMENT OF NATURAL RESOURCES  
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST  
 BE RETURNED 30 DAYS AFTER  
 CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78234 LOCAL ID 255  
 Owner A. J. Grogan  
 Address 1111  
 City NEWARK State DE Zip 19716  
 Telephone Number 451-2968  
 Consulting Firm/Supervising Geologist (If applicable)  
W. R. Kille  
 Telephone Number 451-2968  
 Well Contractor DGS  
 Date of Completion 5/16/89  
 Drilling Method: Auger

WELL CONSTRUCTION

Total depth drilled: 94.7  
 Depth to water 7.5  
 Surveyed Top of Casing Elevations  
 Inner N/A Outer \_\_\_\_\_ Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>11.0'</u>	
Casing bottom	<u>12.7'</u>	
Casing diameter	<u>1.25"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.7'</u>	
Screen bottom	<u>14.1'</u>	
Screen diameter	<u>1.25"</u>	
Screen material	<u>PVC</u>	

Type of Grout BENT from 0 to 6.5  
 Gravel pack interval from N/A to \_\_\_\_\_  
 Aquifer/Formation screened in: COLUMBIA

Samples Logged By: FE Bownds  
 (Name)

As Res Tech DGS  
 (Title) (Company)

Well Drilled By: DGS  
 (Company Name)

Michael Bownds 6/6/89  
 (Signature of Driller in Charge) (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [ ] NO []  
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Move 195' W + 55' N

Pe32-29

DRILLERS LOG DESCIP.	TOP OF STRATA	BOTTOM
<u>BROWN SANDY TOPSOIL</u>	<u>0</u>	<u>1.0</u>
<u>ORANGE-BROWN SAND W/ TR. CLAY</u>	<u>1.0</u>	<u>4.0</u>
<u>GRAY-BROWN MD FINE SANDY CLAY</u>	<u>4.0</u>	<u>8.5</u>
<u>GRAY M-C SAND W/ TR. GRAVEL</u>	<u>8.5</u>	<u>14.7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED? YES [ ] NO []  
 PAGE 1 OF \_\_\_\_\_ PAGES