

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED 30 DAYS AFTER
 CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. z 78237 LOCAL ID 28S
 Owner Ag. Farm
 Address 11111
 City NEWARK State DE Zip 19716
 Telephone Number 451-7468
 Consulting Firm/Supervising Geologist (If applicable)
W. R. Kille
 Telephone Number 451-2409
 Well Contractor DES
 Date of Completion 5/19/89
 Drilling Method: Auger

IS COMPLETED WELL LOCATED AS SHOWN ON
 APPLICATION FORM? YES [] NO [x]
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 15' E
 5' N

WELL CONSTRUCTION

Total depth drilled: 14.7
 Depth to water 7.5
 Surveyed Top of Casing Elevations
 Inner 11.2 Outer 11.2 Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>11.2</u>	
Casing bottom	<u>11.2</u>	
Casing diameter	<u>12.5"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.7</u>	
Screen bottom	<u>14.7</u>	
Screen diameter	<u>12.5"</u>	
Screen material	<u>PVC</u>	

Type of Grout BENT from 0 to 6.2
 Gravel pack interval from 11.2 to 11.2
 Aquifer/Formation screened in: SULLYRIA

Samples Logged By: R E Boundy
 (Name)
J. Res. Tech DES
 (Title) (Company)

Well Drilled By: DES
 (Company Name)
Mark Boundy 6/6/89
 (Signature of Driller in Charge) (Date)

Pe32-32

DRILLERS LOG DESCRIPT.	TOP OF STRATA	BOTTOM
<u>BROWN SANDY TOPSOIL</u>	<u>0</u>	<u>1.0</u>
<u>BROWN-BROWN M SAND W/ TR CLAY</u>	<u>1.0</u>	<u>4.0</u>
<u>GRAY-BROWN MID F-M SAND & CLAY</u>	<u>4.0</u>	<u>8.5</u>
<u>GRAY M-C SAND w/ TR. GRAVEL</u>	<u>8.5</u>	<u>14.7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED?
 YES [] NO [x]
 PAGE 1 OF 1 PAGES