

MAIL TO:  
 WATER SUPPLY BRANCH  
 DIVISION OF WATER RESOURCES  
 P.O. BOX 1401  
 DOVER, DELAWARE 19903

STATE OF DELAWARE  
 DEPARTMENT OF NATURAL RESOURCES  
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST  
 BE RETURNED 30 DAYS AFTER  
 CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78239 LOCAL ID 30S  
 Owner Ag. Group  
 Address 11111  
 City Wilmington State DE Zip 19716  
 Telephone Number 302-211-1111  
 Consulting Firm/Supervising Geologist (If applicable)  
W. R. Riddle  
 Telephone Number 451-211-1111  
 Well Contractor DBS  
 Date of Completion 5/19/89  
 Drilling Method: Auger

IS COMPLETED WELL LOCATED AS SHOWN ON  
 APPLICATION FORM? YES [ ] NO [x]  
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

*moved 5' W +  
 5' N*

WELL CONSTRUCTION

Total depth drilled: 14-1  
 Depth to water 7-6  
 Surveyed Top of Casing Elevations  
 Inner 4-0 Outer 1-0 Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>11-0</u>	
Casing bottom	<u>12-1</u>	
Casing diameter	<u>12.5</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12-11</u>	
Screen bottom	<u>1-7</u>	
Screen diameter	<u>12.5</u>	
Screen material	<u>PVC</u>	

Type of Grout Best from 0 to 6.5  
 Gravel pack interval from 0 to 0  
 Aquifer/Formation screened in: COLEMAN

Samples Logged By: RE Bonds (Name)  
Shertel (Title) DBS (Company)

Well Drilled By: DBS (Company Name)  
Robert P. Bonds (Signature of Driller in Charge) 5/19/89 (Date)

*Pe 32-34*

DRILLERS LOG DESCRIPT.	TOP OF STRATA	BOTTOM
<u>BROWN SAND TOP SOIL</u>	<u>0</u>	<u>1-0</u>
<u>CRANDY BROWN M SAND W/ TR CLAY</u>	<u>1-0</u>	<u>4-0</u>
<u>GRAY BROWN M M F M SAND CLAY</u>	<u>4-0</u>	<u>8-0</u>
<u>GRAY M-C SAND W/ TR CLAY</u>	<u>8-5</u>	<u>14-7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED?  
 YES [ ] NO [x]  
 PAGE 1 OF 1 PAGES