

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED 30 DAYS AFTER
 CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78242 LOCAL ID 33S
 Owner Asa Gray
 Address SUITE
 City NEWARK State DC Zip 17114
 Telephone Number 451-2467
 Consulting Firm/Supervising Geologist (If applicable)
W. Ritter
 Telephone Number 451-2467
 Well Contractor DGS
 Date of Completion 5/19/89

Drilling Method: Auger

WELL CONSTRUCTION
 Total depth drilled: 17.5
 Depth to water 7.5
 Surveyed Top of Casing Elevations
 Inner NA Outer NA Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>11.0'</u>	
Casing bottom	<u>12.7'</u>	
Casing diameter	<u>1.25"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.7'</u>	
Screen bottom	<u>14.7'</u>	
Screen diameter	<u>1.25"</u>	
Screen material	<u>PVC</u>	

Type of Grout BENT from 0 to 7.5
 Gravel pack interval from NA to NA
 Aquifer/Formation screened in: COLUMBIA

Samples Logged By: RE Bouris
 (Name)

Asa Gray DGS
 (Title) (Company)

Well Drilled By: DGS
 (Company Name)

Robert Bouris 6/6/89
 (Signature of Driller in Charge) (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES NO
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Pe 32-37

DRILLERS LOG DESCRI	TOP OF STRATA	BOTTOM
<u>BROWN SANDY TOPSOIL</u>	<u>0</u>	<u>1.0</u>
<u>LIGHT-BROWN M SANDY TR. CLAY</u>	<u>1.0</u>	<u>4.0</u>
<u>GRAY + BROWN MED F.M. SANDY CLAY</u>	<u>4.0</u>	<u>8.5</u>
<u>GRAY M-C SAND W/ TR. GRAVEL</u>	<u>8.5</u>	<u>17.7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED? YES NO
 PAGE 1 OF 1 PAGES