

MAIL TO:  
WATER SUPPLY BRANCH  
DIVISION OF WATER RESOURCES  
P.O. BOX 1401  
DOVER, DELAWARE 19903

STATE OF DELAWARE  
DEPARTMENT OF NATURAL RESOURCES  
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST  
BE RETURNED WITHIN 30 DAYS  
AFTER CONSTRUCTION DATE.

**MONITOR WELL COMPLETION REPORT**

PLEASE PRINT OR TYPE

PERMIT NO. 82440 LOCAL ID 531  
Owner UID Plant + Soil Sed.  
Address UID  
City Dover State DE Zip 19716  
Telephone Number 451-1392  
Consulting Firm/Supervising Geologist (If applicable)  
DGS  
Telephone Number 451-8261  
Well Contractor DGS - Bounds  
Date of Completion 5/8/90  
Name of DNREC Contact Person WILLIAMS  
Drilling Method AUGER

IS COMPLETED WELL LOCATED AS SHOWN ON  
APPLICATION FORM? YES [] NO [ ]  
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Pe 33-38

**WELL CONSTRUCTION**

Total depth drilled: 14.7  
Depth to water 8.0'  
Surveyed Top of Casing Elevations  
Inner N/A Outer \_\_\_\_\_ Ft. above Sea Level

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
<u>TOPSOIL</u>	<u>0</u>	<u>0.5</u>
<u>GRAY-BROWN SL. CLAYEY M-C SAND</u>	<u>0.5</u>	<u>7.0</u>
<u>Tan-H. Brown M-C Sand w/ TR. GRAVEL</u>	<u>7.0</u>	<u>14.7</u>

**CASING SEQUENCE**

	Inner casing	Outer casing
Casing top	<u>1.0</u>	/
Casing bottom	<u>12.2</u>	/
Casing diameter	<u>2.0</u>	/
Casing material	<u>PTC</u>	/

**SCREEN SEQUENCE**

	Inner casing	Outer casing
Screen top	<u>12.2</u>	/
Screen bottom	<u>14.7</u>	/
Screen diameter	<u>2.0</u>	/
Screen material	<u>PTC</u>	/

Type of Grout BENTONITE from 0 to 8.0'  
Gravel pack interval from N/A to \_\_\_\_\_  
Aquifer/Formation screened in: UNCONFINED  
Type of samples (ditch, split spoon, etc.)  
auger

Samples Logged By: R. Bounds  
(Name)

Sr. Research Tech      DGS  
(Title) (Company)

Well Drilled By: DGS  
(Company Name)

R. B. Bounds      5/9/90  
(Signature of Driller in Charge) (Date)

SUPPLEMENTAL DRILLERS LOG ATTACHED?  
YES [ ] NO []  
PAGE 1 OF 1 PAGES