

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED WITHIN 30 DAYS
 AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 82448 LOCAL ID F31
 Owner W/D Plant + Soil Sci
 Address W/D
 City NEWMARK State DE Zip 19716
 Telephone Number 451-1352
 Consulting Firm/Supervising Geologist (If applicable)
DGS
 Telephone Number 451-5261
 Well Contractor DGS - BOUNDS
 Date of Completion 5/9/90
 Name of DNREC Contact Person WILLIAMS
 Drilling Method Auger

IS COMPLETED WELL LOCATED AS SHOWN ON
 APPLICATION FORM? YES [] NO [X]
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

MISTAKED, SWITCH LOCATION
 TO INITIAL 82446 SITE.

Pe 33-46

WELL CONSTRUCTION

Total depth drilled: 14.7
 Depth to water 9.5
 Surveyed Top of Casing Elevations
 Inner N/A Outer Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>7.0</u>	
Casing bottom	<u>12.2</u>	
Casing diameter	<u>2.0</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.2</u>	
Screen bottom	<u>14.7</u>	
Screen diameter	<u>2.0</u>	
Screen material	<u>PVC</u>	

Type of Grout None from 0 to 9.5
 Gravel pack interval from N/A to
 Aquifer/Formation screened in: UNCONFINED
 Type of samples (ditch, split spoon, etc.)
Auger

Samples Logged By: R. BOUNDS (Name)
St. Research Tech (Title) DGS (Company)

Well Drilled By: DG1 (Company Name)

Robert E. Bounds (Signature of Driller in Charge) 5/9/90 (Date)

DRILLERS LOG DESCRIPT.	TOP OF STRATA	BOTTOM
<u>TOP SOIL</u>	<u>0</u>	<u>0.5</u>
<u>BROWN ST. CLAY N-C SAND</u>	<u>0.5</u>	<u>8.0</u>
<u>TAN MC SAND w/ GRAVEL</u>	<u>8.0</u>	<u>14.7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED?
 YES [] NO [X]
 PAGE 1 OF 1 PAGES