

Pe 52-2

STATE OF DELAWARE  
 WATER AND AIR RESOURCES COMMISSION  
 Water Resources Division  
 Dover, Delaware 19901

WD-2  
 7/69  
 L.P.A.

WELL COMPLETION REPORT

APR 13 1977

1. Permit Number: 3229  
 Owner of Well: Wayne Mader

2. Test Well  
 Observation Well   
 Production Well   
 Well Abandoned? Yes  No

3. Total Well Depth: 63 feet  
 Date Completed: 3-31-77

4. Grouts: Type Cement  
 from 9 feet to 15 feet  
 from      feet to      feet

5. Casing: Type PVC  
2 inches to 52 feet  
 inches to      feet  
 Drive Shoe? Yes  No

6. Screen Setting:  
27 feet to 63 feet

7. Gravel Packed? Yes  No   
52 feet to 63 feet

8. Well Head Completion:  
1/2 Pitless Adapter      Type       
     inches above grade

9. Static Water Level:  
9 feet below grade  
     feet above grade

10. Pumping Water Level:  
15 feet below grade after  
1 hour at 10 GPM

11. Permanent Pump Installed?  
 Yes  No   
 a. Shallow Well   
 Deep Well   
 b. Reciprocating  Rotary   
 Centrifugal  Jet   
 Submersible   
 c. Capacity      GPM

12. Well Number  
 (Leave Blank)

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
Top soil	0	1
to sand - fine	1	12
Iron clay	12	20
Iron sand - Med	20	45
Iron sand - Med coarse	45	63

14. Signature of Water Well Contractor Wayne Mader Date 3-31-77