MAIL TO: WATER SUPPLY BRANCH DIVISION OF WATER RESOURCES P.O. BOX 1401 DOVER, DELAWARE 19903

STATE OF DELAWARE **DEPARTMENT OF NATURAL RESOURCES** AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUS BE RETURNED WITHIN 30 DAYS AFTER CONSTRUCTION DATE.

MONITOR / OBSERVATION WELL COMPLETION REPORT

PLEASE PRINT OR TYPE					
PERMIT NO. 94982 LOCAL ID MWI			IS COMPLETED WELL LOCATED AS SHOWN ON		
Owner Homestead Assoc. Inc.			APPLICATION FORM? YES[] NO[]		
Address 2011 Concord Pike			IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.		
City Wilmington State DE Zip 19803					
Telephone Number 302-651-0275					
Consulting Firm/Supervising Geologist (If applicable)			DE BE	VED	
Telephone Number			112(1		
Well Contractor American Water Well Sys. Inc.			IIIII AUG 9	1993	
Date of Completion 4/21/93			ШЦ АОО 3	1990	
Name of DNREC Contact Person					
Drilling Method auger/mud			* WATER SUPPLY		
WELL CONSTRUCTION Total depth drilled: 16'			Pf42-05		
Depth to water4'			DRILLERS LOG DESCRIP.	TOP OF STRATA	воттом
Surveyed Top of Casing Elevations			top soil	0	6"
Ft. above Sea Level			light clay/fine sand	6"	4'
Inner	Outer		white fine to crse so	4'	16'
	CASING S	EQUENCE			
	Inner casing	Outer casing		w	
Casing top	21				
Casing bottom	1'				
Casing diameter	2"				
Casing material	puc				
	SCREEN S	EQUENCE		-	
	Inner casing	Outer casing		*****	
Screen top	1'	***			· ····
Screen bottom	161	*****	*	*111	\
Screen diameter	2"				
Screen material	pvc			7.70.11.2	
Type of Groutclayfrom0to1 Gravel pack interval from1to16					
Aquifer/Formation screened in: Columbia					
Type of samples (ditch, split spoon, etc.)					
Ditch					
		· · · · · · · · · · · · · · · · · · ·			
Samples Logged By:				,	
	(Na	me)			
(Company)					
Well Drilled By: American Water well Sys. Inc. (Company Name)				•	
n 2 - n al					
1/ stable 1.			SUPPLEMENTAL DRILLERS I	LOG ATTACHED?	
(Signiture of Driller to	n Charge)	(Date)	YES[] NO[X PAGE 1 OF PAGES		
White - Water Sur	only • Canary • Other	Pink Auman A Co	denred Contractor		