



FEB 20 1975

STATE OF DELAWARE
DEPARTMENT OF WATER & POWER

STATE OF DELAWARE
WATER AND AIR RESOURCES COMMISSION
Water Resources Division
Dover, Delaware 19901

WRD-2
7/69

MASS-03

Saterfield Mobiliforme Patk WELL COMPLETION REPORT

1. Permit Number: 10451
 Owner of Well: John J. Saterfield
 2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No
 3. Total Well Depth 72 feet
 Date Completed May 27, 1969

4. Grout: Type Cement
 from 0 feet to 50 feet
 from feet to feet
 5. Casing: Type 40 schedule Blk steel
4 inches to 62 feet
 inches to feet
 Drive Shoe? Yes No
 6. Screen Setting: 62 feet to 72 feet

7. Gravel Packed? Yes No
55 feet to 62 feet
 13. Well Log

8. Well Head Completion:
 Pitless Adaptor Type
 inches above grade
 9. Static Water Level:
2 feet below grade
 feet above grade
 10. Pumping Water Level:
16 feet below grade after
6 hours at 70 GPM
 11. Permanent Pump Installed?
 Yes No
 a. Shallow Well
 Deep Well
 b. Reciprocating Rotary
 Centrifugal Jet
 Submersible GPM
 c. Capacity GPM
 12. Well Number
 (Leave Blank)

PH 57
 IRON 0.1 PPM
 HARDNESS 2 GPG
 NAACL 37 1/2 P.P.M

Formation	Thickness of Stratum	Depth to Bottom of Stratum
<u>fill</u>	<u>1</u>	<u>1</u>
<u>yellow and brown sand</u>	<u>3</u>	<u>4</u>
<u>very fine to coarse light yellow sand</u>	<u>33</u>	<u>37</u>
<u>very fine to some very coarse very light yellow and white sand</u>	<u>38</u>	<u>75</u>
<u>very fine to coarse light yellow sand</u>	<u>6</u>	<u>81</u>

14. Signature of Water Well Contractor Paul E. White Date Feb 18, 1975