

P:34-09

WELL COMPLETION REPORT

1. Permit Number: 38713
Owner of Well: Linford Faucett

8. Well Head Completion: NO Pitless Adapter 8 inches above grade Typ

2. Test Well
Observation Well
Production Well
Well Abandoned? Yes No

9. Static Water Level: 10 feet below grade
 feet above grade

3. Total Well Depth 35 feet
Date Completed 6-29-77

10. Pumping Water Level: 14 feet below grade after 2 hours at 60 GPM

4. Grout: Type None
from feet to feet
from feet to feet

11. Permanent Pump Installed? Yes No
a. Shallow Well

5. Casing: Type 4" PVC
0 inches to 35 feet
 inches to feet
Drive Shoe? Yes No

b. Deep Well
by Rotary
 Jet

6. Screen Setting: 30 feet to 35 feet

c. Capacity GPM

7. Gravel Packed? Yes No
30 feet to 35 feet

12. Well Number
(Leave Blank)

Formation	Thickness of Screen	Depth to Bottom Station
fine white sand	5'	5'
medium " "	5'	20'
" " sand	10'	30'
coarse " "	5'	35'

Signature of Water Well Contractor