

STATE OF DELAWARE  
 WATER AND AIR RESOURCES COMMISSION  
 Water Resources Division  
 Dover, Delaware 19901

WRD-2  
 7/69

DI 39-16

WELL COMPLETION REPORT

Test Well # 5-A

1. Permit Number: 35476  
 Owner of Well: Indian Landing M.H. Park

2. Test Well   
 Observation Well   
 Production Well   
 Well Abandoned? Yes  No

3. Total Well Depth 37 1/2 feet  
 Date Completed Jan 15, 1976

4. Grout: Type Cement  
 from 20 feet to 2 feet  
 from          feet to          feet

5. Casing: Type Galv. Steel  
2 inches to 23 1/2 feet  
         inches to          feet  
 Drive Shoe? Yes  No

6. Screen Setting:  
23 1/2 feet to 27 1/2 feet

7. Gravel Packed? Yes  No   
20 feet to 27 1/2 feet

13. Well Log

8. Well Head Completion:  
 Pitless Adapter          Type           
12 inches above grade

9. Static Water Level:  
4 feet below grade  
         feet above grade

10. Pumping Water Level:  
22 feet below grade after  
2 hours at 50 GPM

11. Permanent Pump Installed?  
 Yes  No   
 a. Shallow Well   
 Deep Well   
 b. Reciprocating  Rotary   
 Centrifugal  Jet   
 Submersible   
 c. Capacity          GPM

12. Well Number           
 (Leave Blank)

50 PPM NACL. after  
 2 hrs pumping

Formation	Thickness of Stratum	Depth to Bottom of Stratum
top soil	1	1
brownish yellow fine + medium sand	3	4
light yellow fine + medium <sup>dirty</sup> sand	5	9
white fine to coarse slightly <sup>dirty</sup> sand	7	16
white fine to coarse fairly clean sand	3	19
slightly dirty white fine to coarse sand	3	22
white fine to coarse fairly clean sand	10	32

14. Signature of Water Well Contractor Paul E. White & Sons Inc. Date Jan 15, 1976