

14604 LOCAL ID 14

JIMMY COLE

DATE 6/29/88

TEST PERMANENT

DOMESTIC AGRICULTURAL

COMMERCIAL INDUSTRIAL

IRRIGATION PUBLIC

MONITOR DEWATERING

EAT PUMP RECHARGE HEAT PUMP SUPPLY

OTHER (Specify)

REPLACEMENT WELL? YES NO

INSTALLMENT DATE FOR OLD WELL N/A

INSTALLMENT METHOD N/A

DRILLING METHOD

BORED CABLE TOOL JETTED AIR ROTARY REVERSE WASHED

Specify

CASING SEQUENCE

Table with 2 columns: INNER, OUTER. Rows: 2' 50' 4" PVC

SCREEN SEQUENCE

Table with 2 columns: INNER, OUTER. Rows: 50' 60' 4" PVC

WRITTEN APPROVAL FOR SCREENING/ GRAVEL PACKING MORE THAN ONE AQUIFER MUST BE OBTAINED FROM DNREC.

CEMENT BENTONITE CLAY

BACKFILL OF WELL ANNULUS

PIPE TYPE MORIE #2

PIPE LEVEL: DATE 6/29/88

Below, above) GROUND SURFACE WATER LEVEL: 20 FT. BELOW GRADE

HOURS AT 25 GPM.

ADAPTOR

FEET ABOVE GRADE

TYPE OF PERMANENT PUMP INSTALLED:


PUMP MANUFACTURE N/A RATED CAPACITY (GPM) N/A PUMP INTAKE SETTING N/A FT. BELOW GRADE

THE COMPLETED WELL IS?

- A. AT LEAST 15' FROM ANY FOUNDATION B. AT LEAST 50' FROM ANY SEPTIC TANK C. AT LEAST 10' FROM TOWN SEWER LINE D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD

THE NEAREST NEIGHBORS (CIRCLE ONE)

SEPTIC TILE FIELD CESSPOOL OR PRIVY IS 100' FROM COMPLETED WELL. IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.



QC 52-09 HEB

DRILLERS LOG TABLE with columns: DRILLERS LOG DESCRIPTION, TOP OF STRATA, BOTTOM OF STRATA. Rows: TOP SOIL, MED. ORANGE SAND, TAN CLAY, Med-Orange SAND

SUPPLEMENTAL DRILLERS LOG ATTACHED YES NO PAGE 1 OF 1 PAGES COMPANY NAME DELMARVA DRILLING CO. SIGNATURE OF DRILLER IN CHARGE: DATE