


NOTED AND  
 BEING IN  
 APPLICATION  
 SET.  
 TO BE FILED WITH  
 IN WITHIN THIRTY  
 DAYS OF THIS WELL  
 COMPLETION REPORT IN LAKE



WELL LOG  
 WELL PLAN

WELL CONTRACTOR

WELL CONTRACTOR

WELL CONTRACTOR

STATE OF DELAWARE  
 DEPARTMENT OF NATURAL RESOURCES  
 AND ENVIRONMENTAL CONTROL  
 WATER SUPPLY BRANCH  
 DIVISION OF ENVIRONMENTAL CONTROL  
 P.O. BOX 1461  
 DOVER, DELAWARE 19803

WELL COMPLETION REPORT  
 TO BE RETURNED 30 DAYS AFTER  
 CONSTRUCTION DATE

WELL COMPLETION REPORT

PLEASE PRINT

PERMIT NO. 74840 LOCAL ID \_\_\_\_\_

OWNER So Higgins

CONSTRUCTION DATE 7-6-88  
 PURPOSE:  TEST  PERMANENT

USE:  DOMESTIC  AGRICULTURAL  
 COMMERCIAL  INDUSTRIAL  
 IRRIGATION  PUBLIC  
 MONITOR  DEWATERING  
 HEAT PUMP RECHARGE  HEAT PUMP SUPPLY  
 OTHER (Specify) \_\_\_\_\_

IS THIS A REPLACEMENT WELL? YES  NO   
 ABANDONMENT DATE FOR OLD WELL 7-7-88  
 ABANDONMENT METHOD cover

DRILLING METHOD  
 AUGERED  BORED  CABLE TOOL  
 DRIVEN  JETTED  AIR ROTARY  
 MUD ROTARY  REVERSE  WASHED  
 OTHER (Specify) \_\_\_\_\_  
 TOTAL DEPTH DRILLED 50'

CASING SEQUENCE

DEPTH	DIA.	MATERIAL
0'		
40'		
50'		
		PLASTIC

SCREEN SEQUENCE

DEPTH	DIA.	MATERIAL
40'		
50'		
		PLASTIC

WRITTEN APPROVAL FOR SCREENING  
 SCREENS DEEPER THAN ONE FOOT  
 MUST BE OBTAINED FROM DNR.

GROUT TYPE: CEMENT  BENTONITE CLAY   
 OTHER: \_\_\_\_\_  
 FROM 40' TO 0' FEET  
 NON-GROUT BACKFILL OF WELL ANNULUS  
 TYPE \_\_\_\_\_ FROM \_\_\_\_\_ TO \_\_\_\_\_ FEET  
 GRAVEL PACK TYPE \_\_\_\_\_  
 FROM 40' TO 50' FEET  
 STATIC WATER LEVEL: DATE \_\_\_\_\_  
 \_\_\_\_\_ FT. (below, above) GROUND SURFACE  
 PUMPING WATER LEVEL: \_\_\_\_\_ FT. BELOW GRADE  
 AFTER 2 HOURS AT 75 GPM.

WELL HEAD COMPLETION:  
 TYPE: FITLESS ADAPTOR   
 OTHER   
2 INCHES ABOVE GRADE.

TYPE OF PERMANENT PUMP INSTALLED:

PUMP MANUFACTURE \_\_\_\_\_  
 RATED CAPACITY (GPM) \_\_\_\_\_  
 PUMP INTAKE SETTING \_\_\_\_\_ FT. BELOW GRADE

THE COMPLETED WELL IS?  
 A. AT LEAST 15' FROM ANY FOUNDATION YES  NO   
 B. AT LEAST 50' FROM ANY SEPTIC TANK YES  NO   
 C. AT LEAST 10' FROM TOWN SEWER LINE YES  NO   
 D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD YES  NO

THE NEAREST NEIGHBORS (CIRCLE ONE)  
 SEPTIC TILE FIELD CESSPOOL OR PRIVY  
 IS 200' FROM COMPLETED WELL  
 IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM?    
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Qd24-01

RECEIVED  
 OCT 28 1988  
 WATER SUPPLY

DRILLERS LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
top sand	0	5
gravel sand	5	15
white clay	15	30
tan coarse sand	30	50

SUPPLEMENTAL DRILLERS LOG ATTACHED YES  NO   
 PAGE 1 OF \_\_\_\_\_ PAGES  
 COMPANY NAME JACO  
 SIGNATURE OF DRILLER IN CHARGE Shy Jester DATE \_\_\_\_\_

DOCUMENT NO. 66-25-75-01-02

WHITE - DNR/EC

CANARY - CONTRACTOR

PINK - OWNER