

E. A. Timmons
 Holiday Estates
 Box 162
 Dagsboro, Delaware

17570

of this well are subject to the following conditions. Conditions will result in revocation or suspension if under law.

an allocation of water at the maximum daily r day.

must be obtained from the Delaware Bureau prior to using the well. The Certificate of on sanitary well construction and compliance requirements to insure safe drinking water inking Water Standards". Details concerning health at 678-4732 in Dover.

ntenances will be disinfected in con-

spot will be provided at the well head.

governing the construction, operation, maintenance and water supplies in the State of Delaware will

Disposal system or sewer line or other source of 150 foot radius of this well.

able.

WATER SUPPLY BUREAU
 Alton Hall Mail Office
 Dover, Delaware 19901
 WELL COMPLETION REPORT

Qg45-03

6/50/77 ✓

1. Permit Number: 57570
 Owner of Well: E.A. Timmons

2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 45 feet
 Date Completed 5-14-77

4. Grout: Type None
 from feet to feet
 from feet to feet

5. Casing: Type 4" PA
0 inches to 45 feet
 Drive Shoe? Yes No

6. Screen Setting:
40 feet to 45 feet

7. Gravel Packed? Yes No
40 feet to 45 feet

8. Well Head Completion:
 Yes No
 M:less Adapter None Type None
 inches above grade

9. Static Water Level:
8 feet below grade
 feet above grade

10. Pumping Water Level:
12 feet below grade after
2 hours at 60 GPM

11. Permanent Pump Installed?
 Yes No
 a. Shallow Well
 Deep Well
 b. Reciprocating Rotary
 Centrifugal Jet
 Submersible
 c. Capacity GPM

12. Well Number
 (Leave Blank)

Formation	Thickness of Stratum	Depth to Bottom of Stratum
<u>fine white sand</u>	<u>10'</u>	<u>10'</u>
<u>blue clay & shell</u>	<u>10'</u>	<u>20'</u>
<u>medium light sand</u>	<u>5'</u>	<u>35'</u>
<u>coarse yellow sand</u>	<u>10'</u>	<u>45'</u>

Signature of Water Well Contractor: Burns Date: 6-21-77

Document 20-06/78 03/10

STATE OF DELAWARE
 FILE S