

MAIL TO:  
WATER SUPPLY BRANCH  
DIVISION OF WATER RESOURCES  
P.O. BOX 1401  
DOVER, DELAWARE 19903

STATE OF DELAWARE  
DEPARTMENT OF NATURAL RESOURCES  
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST  
BE RETURNED 30 DAYS AFTER  
CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

0421-06

V A/B

PLEASE PRINT OR TYPE

PERMIT NO. 78927 LOCAL ID P-1  
Owner Dagoberto - Frankford Elementary School Dist  
Address PO Box 589  
City Georgetown State DE Zip 19947  
Telephone Number \_\_\_\_\_  
Consulting Firm/Supervising Geologist (If applicable)  
George, Miles + Burk  
Telephone Number 301-742-3115  
Well Contractor Erin Data Inc /473  
Date of Completion 4/1/89

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [X] NO [ ]  
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Drilling Method: Hand Auger

WELL CONSTRUCTION

Total depth drilled: 10'  
Depth to water ~~4.07~~  
Surveyed Top of Casing Elevations:  
8.74 Inner Outer Ft. above Sea Level

| DRILLERS LOG DESCIP.    | TOP OF STRATA | BOTTOM    |
|-------------------------|---------------|-----------|
| <u>Medio Camb. Sand</u> | <u>0</u>      | <u>10</u> |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |
|                         |               |           |

CASING SEQUENCE

|                 | Inner casing  | Outer casing |
|-----------------|---------------|--------------|
| Casing top      | <u>7.2</u>    |              |
| Casing bottom   | <u>-8</u>     |              |
| Casing diameter | <u>1 1/2"</u> |              |
| Casing material | <u>PVC</u>    |              |

SCREEN SEQUENCE

|                 | Inner casing  | Outer casing |
|-----------------|---------------|--------------|
| Screen top      | <u>-8</u>     |              |
| Screen bottom   | <u>-10</u>    |              |
| Screen diameter | <u>1 1/2"</u> |              |
| Screen material | <u>PVC</u>    |              |

Type of Grout Bentonite from 0 to -7  
Gravel pack interval from -7 to -10  
Aquifer/Formation screened in: Columbian

Samples Logged By: T. King (Name)  
Hydrologist Erin Data Inc. (Title) (Company)  
Well Drilled By: Erin Data Inc /473 (Company Name)  
Thomas Sullivan /713 12/10 (Signature of Driller in Charge) (Date)

SUPPLEMENTAL DRILLERS LOG ATTACHED?  
YES [ ] NO [X]  
PAGE 1 OF X PAGES

WATER SUPPLY