

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED 30 DAYS AFTER
 CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78928 LOCAL ID P-2
 Owner Dingbore - Frank Fuel Services Dist
 Address 1 P.O. Box 589
 City George Town State DE Zip 19947
 Telephone Number _____
 Consulting Firm/Supervising Geologist (If applicable)
George Miles + Gahr
 Telephone Number 301 742-3165
 Well Contractor Earth Data Inc /423
 Date of Completion 6/1/89
 Drilling Method: Hand Auger

WELL CONSTRUCTION

Total depth drilled: 10
 Depth to water ~~10~~ 8.06
 Surveyed Top of Casing Elevations
9.86 Inner _____ Outer _____ Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	+2	
Casing bottom	-8	
Casing diameter	1/2"	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	-8	
Screen bottom	-10	
Screen diameter	1/2"	
Screen material	PVC	


Type of Grout Bentonite from 0 to -7
 Gravel pack interval from -7 to -10
 Aquifer/Formation screened in: Columbia

Samples Logged By: T. King (Name)
Hydrogeologist (Title) Earth Data Inc. (Company)

Well Drilled By: Earth DATA Inc /423 (Company Name)
Thomas Sullivan /7:3 (Signature of Driller in Charge) 1'd-90 (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES NO
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

DRILLERS LOG DESCIP.	TOP OF STRATA	BOTTOM
<u>Mud to Course Stand</u>	<u>0</u>	<u>10</u>



SUPPLEMENTAL DRILLERS LOG ATTACHED?
 YES [] NO
 PAGE 1 OF _____ PAGES