

MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
BE RETURNED 30 DAYS AFTER
CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 28939 LOCAL ID P-13
Owner Dayshard Environmental Smiting Service
Address Box 589
City Reynolds State De Zip 19947
Telephone Number _____
Consulting Firm/Supervising Geologist (If applicable)
George Miles & Ruhr
Telephone Number 301-742-3115
Well Contractor Luzin Inc
Date of Completion 6/1/89

IS COMPLETED WELL LOCATED AS SHOWN ON
APPLICATION FORM? YES [] NO []
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Drilling Method: Hand Driven

WELL CONSTRUCTION
Total depth drilled: 10
Depth to water 10.00
Surveyed Top of Casing Elevations
11.71 Ft. above Sea Level
Inner Outer

Qn21-18

DRILLERS LOG DESCIP.	TOP OF STRATA	BOTTOM
<u>Next to Case Small</u>	<u>0</u>	<u>-10</u>


CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>+2</u>	
Casing bottom	<u>-8</u>	
Casing diameter	<u>3/4"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>-8</u>	
Screen bottom	<u>-10</u>	
Screen diameter	<u>3/4"</u>	
Screen material	<u>PVC</u>	

Type of Grout Bentonite from 0 to -7
Gravel pack interval from -7 to -10
Aquifer/Formation screened in: Chalky



Samples Logged By: T. King
(Name)
Hydrogeologist Frank Deha
(Title) (Company)

Well Drilled By: Environ Data Inc / 473
(Company Name)

Thomas P. Rubin / 713 1.2.89
(Signature of Driller in Charge) (Date)

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [] NO []
PAGE 1 OF 1 PAGES