

QW42-05

P

WELL COMPLETION REPORT

WATER SUPPLY BRANCH

JUN 17 1977

1. Permit Number: 38681  
 Owner of Well: Catheron Mackey

---

2. Test Well  
 Observation Well   
 Production Well   
 Well Abandoned? Yes  No

---

3. Total Well Depth 100 feet  
 Date Completed 6-15-77

---

4. Grout: Type 1/2 clay  
 from 0 feet to 95 feet  
 from      feet to      feet

---

5. Casing: Type 2" PVC  
0 inches to 100 feet  
     inches to      feet  
 Drive Shoe? Yes  No

---

6. Screen Setting:  
95 feet to 100 feet

---

7. Gravel Packed? Yes  No   
95 feet to 100 feet

8. Well Head Completion:  
NO Pitless Adapter      Type       
8 inches above grade

---

9. Static Water Level:  
11 feet below grade  
     feet above grade

---

10. Pumping Water Level:  
15 feet below grade after  
2 hours at 50 GPM

---

11. Permanent Pump Installed?  
 Yes  No   
 a. Shallow Well   
    Deep Well   
 b. Reciprocating  Rotary   
    Centrifugal  Jet   
    Submersible   
 c. Capacity  GPM

---

12. Well Number       
 (Leave Blank)

QW42-05

Formation	Thickness of Stratum	Depth to Bottom of Stratum
fine brown sand	5'	5'
blue clay	20'	25'
coarse gray sand	5'	30'
" " " , blue clay gravel	5'	35'
coarse " "	5'	40'
fine gray "	10'	50'
medium " "	10'	60'
coarse " " angular	40'	100'

Signature of Water Well Contractor  
Burns

Date  
6-16-77