

Permit Number: 31218  
 Owner of Well: Monte's Home  
William McQuinn

2. Test Well \_\_\_\_\_  
 Observation Well \_\_\_\_\_  
 Production Well   
 Well Abandoned? Yes \_\_\_\_\_ No

3. Total Well Depth 64 feet  
 Date Completed 8-14-77

4. Grout: Type None  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet

5. Casing: Type 2" PVC  
0 inches to 64 feet  
 \_\_\_\_\_ inches to \_\_\_\_\_ feet  
 Drive Shoe? Yes \_\_\_\_\_ No

6. Screen Setting:  
54 feet to 64 feet

7. Gravel Packed? Yes  No \_\_\_\_\_  
54 feet to 64 feet

Q:24-35  
 8. Well Head Completion: 4 Pitless Adapter 2 inches above grade

9. Static Water Level:  
8 feet below grade  
 \_\_\_\_\_ feet above grade

10. Pumping Water Level:  
12 feet below grade after  
2 hours at 40 GPM

11. Permanent Pump Installed?  
 Yes \_\_\_\_\_ No   
 a. Shallow Well \_\_\_\_\_  
 Deep Well \_\_\_\_\_  
 b. Reciprocating \_\_\_\_\_ Rotary \_\_\_\_\_  
 Centrifugal \_\_\_\_\_ Jet \_\_\_\_\_  
 Submersible \_\_\_\_\_  
 c. Capacity \_\_\_\_\_ GPM

12. Well Number \_\_\_\_\_  
 (Leave Blank)

Q:24-35

Formation	Thickness of Stratum	Depth to Bottom Stratum
Medium brown sand	10'	10'
" white "	5'	15'
" brown "	5'	20'
" white "	10'	30'
Coarse brown	3'	33'
fine "	2'	35'
Medium white	5'	40'
Coarse "	5'	64'

Signature of Water Well Contractor

Date

Burns

8-24-77