

WELL COMPLETION REPORT

1. Permit Number: 36979
 Owner of Well: James S. Truitt

8. Well Head Completion:
 Fictless Adapter Type
 inches above grade

2. Test Well
 Observation Well
 Production Well X
 Well Abandoned? Yes No X

9. Static Water Level:
10 feet below grade
 feet above grade

3. Total Well Depth 74 feet
 Date Completed 9/31/76

10. Pumping Water Level:
14 feet below grade after
1 hours at 70 GPM

4. Grout: Type None
 from feet to feet
 from feet to feet

11. Permanent Pump Installed?
 Yes No X
 a. Shallow Well
 Deep Well
 b. Reciprocating Rotary
 Centrifugal Jet
 Submersible
 c. Capacity GPM

5. Casing: Type PVC
2 inches to 74' feet
 inches to feet
 Drive Shoe? Yes No X

12. Well Number
 (Leave Blank)

6. Screen Setting:
69 feet to 74 feet

7. Gravel Packed? Yes X ¹⁰⁰
69 feet to 74 feet

Q:31-15

3
40
15
- 21

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
0-10 fine red sand	10	10
Fine white sand	10	20
med white sand	20	40
coarse yellow sand	10	50
fine red sand	10	60
Fine white sand	7	67
coarse yellow sand	7	74

14. Signature of Water Well Contractor W H. Burns

Date 9/23/76