

QJ 41-19

http://www.dnrec.state.de.us/

MAIL TO:  
WATER SUPPLY SECTION  
DIVISION OF WATER RESOURCES  
89 KINGS HIGHWAY  
DOVER, DELAWARE 19901

STATE OF DELAWARE  
DEPARTMENT OF NATURAL RESOURCES  
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT  
MUST BE RETURNED WITHIN 30  
DAYS OF CONSTRUCTION. A  
WELL FORMATION LOG MUST BE  
INCLUDED WITH THIS REPORT.

PHONE: 302-739-9944  
FAX: 302-739-7764

WELL COMPLETION REPORT

-Authorization Number-

#

ILLEGIBLE OR INCOMPLETE FORMS WILL BE RETURNED

PLEASE PRINT OR TYPE - USE BLUE OR BLACK INK ONLY

Permit #: 221106 Local ID: \_\_\_\_\_  
Tax Map/Parcel #: 1-34-17-26.02  
Property Owner: BMRA  
Water Well Contractor: meke WC Lic #: 319  
Well Driller in Charge during Construction: Scott Hill

WELL CONSTRUCTION METHOD

- Augered
- Bored
- Cable Tool
- Driven
- Jetted
- Air Rotary
- Mud Rotary
- Reverse
- Washed
- Other (Specify): \_\_\_\_\_

Total Depth of Excavation: 100  
Construction Date: 10/30/07

CASING INSTALLATION:

INNER CASING

CASING TOP: 12'  
CASING BOTTOM: 99'  
CASING DIAMETER: 2  
CASING MATERIAL: PVC

OUTER CASING

(1) (2) (3)  
CASING TOP: \_\_\_\_\_  
CASING BOTTOM: \_\_\_\_\_  
CASING DIAMETER: \_\_\_\_\_  
CASING MATERIAL: \_\_\_\_\_

SCREEN INSTALLATION

SCREEN TOP: 90  
SCREEN BOTTOM: 100  
SCREEN DIAMETER: 2  
SCREEN MATERIAL: PVC  
SCREEN SLOT SIZE: 016 /THOUSANDS  
GRAVEL PACK SIZE: #2

Gravel Pack From: 90 ft. To: 100 ft.  
Grout Type: \_\_\_\_\_  Cement  Bentonite Clay  
 Other: \_\_\_\_\_ From: 0 ft. To: 40 ft.

Site Plan - Include lot size and dimensions, distances from well to house, property lines, nearest road, and all nearby septic systems (include suitable plot plan if available). (If different from original application)

Type of Non-Grout backfill of Well Annulus: NATURAL  
From: 40 To: 90  
Static Water Level: 13 ft.  Below OR  Above Ground Surface  
On (date): 10/30/07  
Pumping Water Level: 20 ft. On (date): 10/30/07  
After: 12 hrs. Pumping at: 25 GPM  
Was a Geophysical Log Taken?  YES  NO

WELL HEAD COMPLETION:

Type:  Pitless Adapter  Standard "T"  
 Well Pit  Pad Mount  
 Other - Specify: \_\_\_\_\_

Well Head Completed: 12 inches  Above (OR)  Below Ground Surface

Was the Well Tag attached in accordance with current regulations?  
 YES  NO If "NO", Please Explain: \_\_\_\_\_

I HEREBY AFFIRM THE INFORMATION I HAVE SUBMITTED IS ACCURATE AND CORRECT.

Signature - Well Driller in Charge of Well Construction

4129  
License #

10/30/07  
Date

