



MAY 25 1976

STATE OF DELAWARE
WATER AND AIR RESOURCES COMMISSION
Water Resources Division
Dover, Delaware 19901

WRD-2
7/69

35755

STATE OF DELAWARE
WATER RESOURCES SECTION

WELL COMPLETION REPORT

1. Permit Number: 35755
 Owner of Well: RON Dickerson

2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 80' feet
 Date Completed 4-8-76

4. Grout: Type BC
 from 0 feet to 20' feet
 from feet to feet

5. Casing: Type SCH 40 PVC
2" inches to 70' feet
 inches to feet
 Drive Shoe? Yes No

6. Screen Setting:
70' feet to 80' feet

7. Gravel Packed? Yes No
 feet to feet

8. Well Head Completion:
 Pitless Adapter Type
 inches above grade

9. Static Water Level:
7' feet below grade
 feet above grade

10. Pumping Water Level:
14' feet below grade after
1 hours at 20 GPM

11. Permanent Pump Installed?
 Yes No
 a. Shallow Well
 Deep Well
 b. Reciprocating Rotary
 Centrifugal Jet
 Submersible
 c. Capacity GPM

12. Well Number
 (Leave Blank)

Rc 25-05

Formation	Thickness of Stratum	Depth to Bottom of Stratum
top soil	1	2
fine sand, clay	2	11
Coarse, fine sand, clay	11	29
Coarse fine sand	29	46
Coarse sand	46	80

14. Signature of Water Well Contractor Elmer R. Deakill Date 5/24/76