

WELL COMPLETION REPORT

1. Permit Number: 35724
 Owner of Well: Wetland Mobile Home

2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 85 feet
 Date Completed 4-9-76

4. Grout: Type Cement
 from 3 feet to 15 feet
 from feet to feet

5. Casing: Type PVC
0 inches to 80 feet
 inches to feet
 Drive Shoe? Yes No

6. Screen Setting:
80 feet to 85 feet

7. Gravel Packed? Yes No
78 feet to 85 feet

8. Well Head Completion:
NO Pitless Adapter Typ
 inches above grade

9. Static Water Level:
10 feet below grade
 feet above grade

10. Pumping Water Level:
20 feet below grade after
1 hours at 55 GPM

11. Permanent Pump Installed?
 Yes No
 a. Shallow Well
 Deep Well
 b. Reciprocating Rotary
 Centrifugal Jet
 Submersible
 c. Capacity GPM

12. Well Number
 (Leave Blank)

Rd13-12

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
top soil	0	1
yellow sand	1	8
brn sandy clay	8	18
lt tan sand - fine	18	30
lt brn clay	36	45
med sand - med	45	75
brn sand - coarse	75	85