

WELL COMPLETION REPORT

Well Number: 36212
 Name of Well: Jerry Hicks

Feet Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

Total Well Depth 40 feet
 Date Completed 7-14-76

Casing: Type Concrete
 from 2 feet to 15 feet
 from _____ feet to _____ feet

Casing: Type PVC
0 inches to 35 feet
 _____ inches to _____ feet

Drive Shoe? Yes No

Screen Setting:
35 feet to 40 feet

Gravel Packed? Yes No
33 feet to 40 feet

Well Log

8. Well Head Completion:
1 1/2 Pitless Adapter _____ Type
 _____ inches above grade

9. Static Water Level:
 _____ 15 feet below grade
 _____ feet above grade

10. Pumping Water Level:
 _____ 18 feet below grade after
 _____ 1 hour at 35 GPM

11. Permanent Pump Installed?
 Yes _____ No

a. Shallow Well _____
 Deep Well _____

b. Reciprocating _____ Rotary _____
 Centrifugal _____ Jet _____
 Submersible _____

c. Capacity _____ GPM

12. Well Number _____
 (Leave Blank)

Re 35-09

| Formation | Thickness of Stratum | Depth to Bottom of Stratum |
|-----------------------------|----------------------|----------------------------|
| light brown sand - Med | 0 | 7 |
| gray clay | 7 | 15 |
| white sand med w/ some clay | 15 | 30 |
| white sand - med | 30 | 40 |
| | | |
| | | |
| | | |
| | | |

Signature of Water Well Contractor _____ Date _____