

LOCAL ID: 101
S.J. Thelmer

OPERATION DATE: 8-20-85
TEST: PERMANENT
PURPOSE: AGRICULTURAL
OTHER: DOMESTIC, COMMERCIAL, IRRIGATION, MONITOR, HEAT PUMP RECHARGE, HEAT PUMP SUPPLY
REPLACEMENT WELL? YES NO
PERMITS: NONE

DRILLING METHOD: BORED CABLE TOOL
JETTED AIR ROTARY
ROTARY REVERSE WASHED
METHOD: 95

CASING SEQUENCE

1st	2nd	3rd	4th
85			
85			
plc			

SCREEN SEQUENCE

2nd	3rd	4th
85		
85		
plc		

WRITTEN APPROVAL FOR SCREENING/
GRAVEL PACKING MORE THAN ONE FOOT
IF PER MUST BE OBTAINED FROM DNRFC.

CEMENT BENTONITE CLAY
BACKFILL OF WELL ANNULUS:
FROM 80 TO 85 FEET
DATE: 8-27-85
WATER LEVEL: 25 FT BELOW GRADE
HOURS AT 75 GPM.

AD COMPLETION:
ESS ADAPTOR
HOURS AT 75 GPM.

TYPE OF PERMANENT PUMP: 7
RATED CAPACITY (GPM):
PUMP INTAKE SETTING: 7 FT. BELOW GRADE
THE COMPLETED WELL IS?

- A. AT LEAST 5' FROM ANY OVERHANG
- B. AT LEAST 50' FROM ANY SEPTIC TANK
- C. AT LEAST 10' FROM TOWN SEWER LINE
- D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD

THE NEAREST NEIGHBORS (CIRCLE ONE)

SEPTIC TIL F FIELD CREEPCOOL OR FRUIT
IS FROM COMPLETED WELL
IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM?
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

RF 33-02



RECEIVED

SEP 10 1985

THE WATER SUPPLY

DRILLERS LOG DESCRIPTION TOP OF SIHATA BOTTOM OF SIHATA

White sand	0	1
White sand	15	60
Coarse gravel	60	75
Gravel		

SUPPLEMENTAL DRILLERS LOG ATTACHED YES NO
PAGE 1 OF 1 PAGES
COMPANY NAME: Thelmer
SIGNATURE OF DRILLER IN CHARGE: [Signature]
DATE: [Blank]