

WELL COMPLETION REPORT

FEB 8

1. Permit Number: 37629  
Owner of Well: Charles M. Davis

2. Test Well  
Observation Well \_\_\_\_\_  
Production Well   
Well Abandoned? Yes \_\_\_\_\_ No

3. Total Well Depth 65 feet  
Date Completed 1-31-77

4. Grout: Type None  
from \_\_\_\_\_ feet to \_\_\_\_\_ feet  
from \_\_\_\_\_ feet to \_\_\_\_\_ feet

Casing: Type 2" PVC  
0 inches to 65 feet  
0 inches to \_\_\_\_\_ feet  
Drive Shoe? Yes \_\_\_\_\_ No

6. Screen Setting: 60 feet to 65 feet

7. Gravel Packed? Yes  No \_\_\_\_\_  
60 feet to 65 feet

8. Well Head Completion:  
Yes Pitless Adapter Baker  
0 inches above grade

9. Static Water Level:  
10 feet below grade  
     feet above grade

10. Pumping Water Level:  
14 feet below grade after  
2 hours at 25 GPM

11. Permanent Pump Installed?  
Yes  No \_\_\_\_\_  
a. Shallow Well   
Deep Well \_\_\_\_\_  
b. Reciprocating \_\_\_\_\_ Rotary  
Centrifugal \_\_\_\_\_ Jet  
Submersible \_\_\_\_\_  
c. Capacity 10 GPM

12. Well Number \_\_\_\_\_  
(Leave Blank)

Formation	Thickness of Stratum	Depth to Bottom Stratum
Rh 21-11	<u>10'</u>	<u>10'</u>
<u>Black soil</u>	<u>20'</u>	<u>30'</u>
<u>fine white sand</u>	<u>20'</u>	<u>50'</u>
<u>medium coarse white sand</u>	<u>15'</u>	<u>65'</u>
<u>coarse white sand</u>		