

STATE OF DELAWARE
WATER AND AIR RESOURCES COMMISSION
Water Resources Division
Dover, Delaware 19901STATE OF DELAWARE
WATER RESOURCES SECTION

WELL COMPLETION REPORT

1. Permit Number: 34796
Owner of Well: H & H Poultry, Selbyville, Del
8. Well Head Completion: concrete foundation
24 Pitless Adapter 18 inches above grade Type2. Test Well
Observation Well
Production Well X
Well Abandoned? Yes X No
(to be plugged)3. Total Well Depth 126 feet
Date Completed Dec 3, 19754. Grout: Type cement
from 0 feet to 27 feet
from feet to feet5. Casing: Type Steel
16 inches to 0-27 feet
8 inches to 0-96 feet
Drive Shoe? Yes No X6. Screen Setting:
96 feet to 126 feet 8"7. Gravel Packed? Yes X No
0 feet to 126 feet

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
white sand	0-12	
white clay	12-32	
white sand and some clay	32-86	
crse white sand	86-127	
white clay	127-136	
SHANNAHAN ARTESIAN WELL CO., INC. P. O. BOX 217 ST. MICHAELS, MARYLAND		

14. Signature of Water Well Contractor M. M. Michael Date Dec 15, 1975