

56593

PUMP MANUFACTURE _____
RATED CAPACITY (GPM) _____
PUMP INTAKE SETTING _____ FT BELOW GRADE

PERMANENT

AGRICULTURAL

INDUSTRIAL

PUBLIC

DEWATERING

HEAT PUMP SUPPLY

THE COMPLETED WELL IS?

- R. 24-05*
- A AT LEAST 5' FROM ANY OVERHANG YES NO
- B AT LEAST 50' FROM ANY SEPTIC TANK YES NO
- C AT LEAST 10' FROM TOWN SEWER LINE YES NO
- D AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD YES NO

THE NEAREST NEIGHBORS (CIRCLE ONE)

SEPTIC TILE FIELD CESSPOOL OR PRIVY
IS 50' FROM COMPLETED WELL.

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES NO

IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

DRILLING METHOD

- BORED CABLE TOOL
- JETTED AIR ROTARY
- REVERSE WASHED

CASING SEQUENCE

1st	2nd	3rd	4th
7.2			
5.5			
4			
7.2			

SCREEN SEQUENCE

1st	2nd	3rd	4th
5.5			
6.5			
4"			
BYC			

WRITTEN APPROVAL FOR SCREENING/ GRAVEL PACKING MORE THAN ONE AQU. IFER MUST BE OBTAINED FROM DNREC

DRILLERS LOG DESCRIPTION | TOP OF STRATA | BOTTOM OF STRATA

DRILLERS LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Top soil	0	1
Tan fine to med sand		
sand	1	6
White fine to med sand	6	19
Gray fine sand w/		
70% gray clay	19	32
White fine to med sand	32	49
Tan fine to med sand	49	70

SUPPLEMENTAL DRILLERS LOG ATTACHED YES NO

PAGE 1 OF _____ PAGES

COMPANY NAME Delmarva Drilling

SIGNATURE OF DRILLER IN CHARGE [Signature]

DATE 1/25/84

RECHARGE

city) _____

ENT WELL? YES NO

FOR OLD WELL _____

ICD _____

_____ 65' _____

ENT BENTONITE CLAY

TO 20 FEET

FILL OF WELL ANNULUS

FROM 29' TO 49' FEET

PE MOBILE # 2

TO 70' FEET

ALL DATE 1/19/84

(Above) GROUND SURFACE

LEVEL _____ FT BELOW GRADE

HOURS AT _____ GPM

COMPLETION:

REPORT