

STATE OF DELAWARE  
 WATER AND AIR RESOURCES COMMISSION  
 Water Resources Division  
 Dover, Delaware 19901

WATER SUPPLY DR

WRD-2

MAY 7/69  
 19 1911

WELL COMPLETION REPORT

<p>1. Permit Number: <u>35342</u>          Owner of Well: <u>Nantuxco Homes</u>  <u>Frank W. Jones Jr.</u></p>	<p>8. Well Head Completion:  <u>Yes</u> Pitless Adapter: <u>Baker</u> Type          _____ inches above grade</p>
<p>2. Test Well          Observation Well _____          Production Well <input checked="" type="checkbox"/>          Well Abandoned? Yes _____ No <input checked="" type="checkbox"/></p>	<p>9. Static Water Level:  <u>4</u> feet below grade          _____ feet above grade</p>
<p>3. Total Well Depth <u>67</u> feet          Date Completed _____</p>	<p>10. Pumping Water Level:  <u>8</u> feet below grade after  <u>2</u> hours at <u>60</u> GPM</p>
<p>4. Grout: Type _____          from _____ feet to _____ feet          from _____ feet to _____ feet</p>	<p>11. Permanent Pump installed?          Yes _____ No <input checked="" type="checkbox"/>          a. Shallow Well _____          Deep Well _____          b. Reciprocating _____ Rotary _____          Centrifugal _____ Jet _____          Submersible _____          c. Capacity _____ GPM</p>
<p>5. Casing: Type _____  <u>0</u> inches to _____ feet          _____ inches to _____ feet          Drive Shoe? Yes _____ No <input checked="" type="checkbox"/></p>	<p>12. Well Number _____          (Leave Blank)</p>
<p>6. Screen Setting:          _____ feet to _____ feet</p>	
<p>7. Gravel Packed? Yes _____ No _____          _____ feet to _____ feet</p>	
<p>13. Well Log</p>	

Formation	Thickness of Stratum	Depth to Bottom of Stratum
R: 24-35		
<u>fine white sand</u>	<u>5'</u>	<u>5'</u>
<u>medium yellow "</u>	<u>5'</u>	<u>10'</u>
<u>coarse white "</u>	<u>10'</u>	<u>20'</u>
<u>medium " "</u>	<u>20'</u>	<u>40'</u>
<u>fine yellow "</u>	<u>10'</u>	<u>50'</u>
<u>medium " "</u>	<u>10'</u>	<u>60'</u>
<u>coarse " "</u>	<u>7'</u>	<u>67'</u>