

WELL COMPLETION REPORT

JUN 22 1977

1. Permit Number: 38546
 Owner of Well: Nanticoke Homes

8. Well Head Completion: Yes Pitless Adapter Robert T.
 inches above grade

2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No ✓

9. Static Water Level:
5 feet below grade
 feet above grade

3. Total Well Depth 60 feet
 Date Completed 6-16-77

10. Pumping Water Level:
9 feet below grade after
2 hours at 60 GPM

4. Grout: Type NONE
 from feet to feet
 from feet to feet

11. Permanent Pump Installed? Yes No ✓
 a. Shallow Well
 Deep Well
 b. Reciprocating Rotary
 Centrifugal Jet
 Submersible
 c. Capacity GPM

5. Casing: Type 2" PVC
0 inches to 60 feet
 inches to feet
 Drive Shoe? Yes No ✓

12. Well Number
 (Leave Blank)

6. Screen Setting:
55 feet to 60 feet

7. Gravel Packed? Yes ✓ No
55 feet to 60 feet

R2462

Formation	Thickness of Stratum	Depth to Bottom Stratum
Coarse gray sand + gravel	10'	10'
Coarse gray sand	10'	20'
fine " "	10'	30'
Medium " "	20'	50'
Coarse gray sand	10'	60'