

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED WITHIN 30 DAYS
 AFTER CONSTRUCTION DATE.


MONITOR / OBSERVATION WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

MW1

PERMIT NO. 95066 LOCAL ID MW-5
 Owner Helmsley Spear, Inc.
 Address The Lincoln Bldg WDE 42nd St.
 City New York State NY Zip 10115
 Telephone Number 212-880-0270
 Consulting Firm/Supervising Geologist (If applicable)
 Weston Services Inc. Dave Clark
 Telephone Number 215-430-7244
 Well Contractor A.C. Schultes of DE, Inc.
 Date of Completion 6/16/93
 Name of DNREC Contact Person Bruce Cole
 Drilling Method Auger Mud Rotary

IS COMPLETED WELL LOCATED AS SHOWN ON
 APPLICATION FORM? YES [] NO []
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.



WELL CONSTRUCTION

Total depth drilled: 100'
 Depth to water 8'
 Surveyed Top of Casing Elevations
 N/A Inner Outer Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	+2'	
Casing bottom	90'	
Casing diameter	4"	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	90'	
Screen bottom	100'	
Screen diameter	4"	
Screen material	PVC	

Type of Grout Cement from 0 to 80
 Gravel pack interval from 30 to 100
 Aquifer/Formation screened in: Columbia
 Type of samples (ditch, split spoon, etc.)
 Split spoons

Samples Logged By: Dave Clark
 (Name)
 Weston Services
 (Title) (Company)

Well Drilled By: A.C. Schultes of DE Inc.
 (Company Name)

[Signature]
 (Signature of Driller in Charge) (Date)

DRILLERS LOG DESCIP.	TOP OF STRATA	BOTTOM
Topsoil	0	1
Fine Tan Sand	1	12
Gray Clay	12	14
Med. Tan Sand	14	36
Med. Coarse Orange Sand	36	65
Med. Coarse Tan Sand	65	100

SUPPLEMENTAL DRILLERS LOG ATTACHED?
 YES [] NO []
 PAGE 1 OF 1 PAGES