

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED 30 DAYS AFTER
 CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78221 LOCAL ID 125
 Owner Ag. Eng.
 Address W.D.
 City NE. ARK State DE Zip 19712
 Telephone Number 451-2418
 Consulting Firm/Supervising Geologist (If applicable)
W. R. R. R.
 Telephone Number 451-7468
 Well Contractor J.G.S.
 Date of Completion 5/1/88
 Drilling Method: Auger

WELL CONSTRUCTION

Total depth drilled: 14.7
 Depth to water 6.5
 Surveyed Top of Casing Elevations
 Inner N/A Outer _____ Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>7.0</u>	
Casing bottom	<u>12.7</u>	
Casing diameter	<u>1.25"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.7</u>	
Screen bottom	<u>14.7</u>	
Screen diameter	<u>1.25"</u>	
Screen material	<u>PVC</u>	

Type of Grout BENTONITE from 0 to 6.5
 Gravel pack interval from N/A to _____
 Aquifer/Formation screened in: COLUMBIA

Samples Logged By: R.E. Bonds
 (Name)
Mr. Res. Tech D65
 (Title) (Company)

Well Drilled By: D65
 (Company Name)
Richard E. Bonds 6/6/88
 (Signature of Driller in Charge) (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [] NO [X]
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 145' E
 85' S

Pe 32-1b

DRILLERS LOG DESCRIPT.	TOP OF STRATA	BOTTOM
<u>BROWN SANDY TOPSOIL</u>	<u>0</u>	<u>1.0</u>
<u>ORANGE-BROWN N. SAND W/ TR. CLAY</u>	<u>1.0</u>	<u>4.0</u>
<u>BROWN GRAY MOLD F-M SANDY CLAY</u>	<u>4.0</u>	<u>8.5</u>
<u>GRAY M-L SAND W TR GRAVEL</u>	<u>8.5</u>	<u>14.7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED? YES [] NO [X]
 PAGE 1 OF 1 PAGES