

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED 30 DAYS AFTER
 CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 1 78231 LOCAL ID 22S
 Owner King Sam
 Address DUDE
 City NEWARK State DE Zip 19716
 Telephone Number 451-2468
 Consulting Firm/Supervising Geologist (If applicable)
W. R. Th...
 Telephone Number 451-2468
 Well Contractor DGS
 Date of Completion 5/15/89
 Drilling Method: Auger

IS COMPLETED WELL LOCATED AS SHOWN ON
 APPLICATION FORM? YES [] NO [X]
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 65' E +
 55' S

WELL CONSTRUCTION

Total depth drilled: 14.7'
 Depth to water: 2.5'
 Surveyed Top of Casing Elevations
 Inner N/A Outer N/A Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>7.10'</u>	
Casing bottom	<u>12.7'</u>	
Casing diameter	<u>1.25"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.7'</u>	
Screen bottom	<u>14.7'</u>	
Screen diameter	<u>1.25"</u>	
Screen material	<u>PVC</u>	

Type of Grout BENT from 0 to 6.5
 Gravel pack interval from 11.4 to
 Aquifer/Formation screened in: COLUMBIA

Samples Logged By: RE Bounds
 (Name)
J. K. Tech DGS
 (Title) (Company)

Well Drilled By: DGS
 (Company Name)
RE Bounds 6/16/89
 (Signature of Driller in Charge) (Date)

Pe32-26

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
<u>BROWN SANDY BP SOIL</u>	<u>0</u>	<u>1.0</u>
<u>ORANGE-BROWN M SAND w/ TR CLAY</u>	<u>1.0</u>	<u>4.0</u>
<u>BROWN + GRAY MOD F-M SANDY CLAY</u>	<u>4.0</u>	<u>8.5</u>
<u>GRAY M-C SAND w/ TA GRAVEL</u>	<u>8.5</u>	<u>14.7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED?
 YES [] NO [X]
 PAGE 1 OF 1 PAGES