

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED 30 DAYS AFTER
 CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78236 LOCAL ID 27S
 Owner Ag Supply
 Address Juno
 City NEWARK State DE Zip 19716
 Telephone Number 451-2468
 Consulting Firm/Supervising Geologist (If applicable)
W. Retter
 Telephone Number 451-2468
 Well Contractor DGS
 Date of Completion 5/19/89
 Drilling Method: Auger

WELL CONSTRUCTION
 Total depth drilled: 14.7
 Depth to water 7.5
 Surveyed Top of Casing Elevations
 Inner N/A Outer N/A Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>7.0</u>	
Casing bottom	<u>12.7</u>	
Casing diameter	<u>1.25</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.7</u>	
Screen bottom	<u>14.7</u>	
Screen diameter	<u>1.25</u>	
Screen material	<u>PVC</u>	

Type of Grout Best from 0 to 6.5
 Gravel pack interval from N/A to
 Aquifer/Formation screened in: COLUMBIA

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [] NO [X]
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 35' E & 5' N

Re 32-31

DRILLERS LOG DESCRIPT.	TOP OF STRATA	BOTTOM
<u>BROWN SANDY TOPSOIL</u>	<u>0</u>	<u>1.0</u>
<u>ORANGE-BROWN SAND W/ TR CLAY</u>	<u>1.0</u>	<u>4.0</u>
<u>RED-BROWN MUD F.N SANDY CLAY</u>	<u>4.0</u>	<u>8.5</u>
<u>GRAYN-C SAND N/ TR GRAVEL</u>	<u>8.5</u>	<u>11.7</u>

Samples Logged By: RE Boudy (Name)
Sh. Lee Tok (Title) DGS (Company)
 Well Drilled By: DGS (Company Name)
Michael Boudy (Signature of Driller in Charge) 6/1/89 (Date)

SUPPLEMENTAL DRILLERS LOG ATTACHED? YES [] NO [X]
 PAGE 1 OF 1 PAGES