

MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
BE RETURNED WITHIN 30 DAYS
AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 82-449 LOCAL ID 512
Owner W/D Plant & Soil Services
Address W/D
City NEWARK State DE Zip 19710
Telephone Number 451-1392
Consulting Firm/Supervising Geologist (If applicable)
DGS

Telephone Number 451-8261
Well Contractor DGS - BOUNDS
Date of Completion 5/8/90
Name of DNREC Contact Person WILLIAMS
Drilling Method Auger

WELL CONSTRUCTION
Total depth drilled: 14.7
Depth to water 8.5
Surveyed Top of Casing Elevations
Inner N/A Outer _____ Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>71.0</u>	
Casing bottom	<u>12.2</u>	
Casing diameter	<u>2.0</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.2</u>	
Screen bottom	<u>14.7</u>	
Screen diameter	<u>2.0</u>	
Screen material	<u>PVC</u>	

Type of Grout BENT. from 0 to 8.5
Gravel pack interval from N/A to _____
Aquifer/Formation screened in: ANCONA W/2'
Type of samples (ditch, split spoon, etc.)
Auger

Samples Logged By: R. Bounds (Name)
R. Bounds Tech (Title) DGS (Company)

Well Drilled By: DGS (Company Name)
Richard E. Bounds (Signature of Driller in Charge) 5/9/90 (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES NO
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Pe 33-47

DRILLERS LOG DESCIP.	TOP OF STRATA	BOTTOM
<u>TOP SOIL</u>	<u>0</u>	<u>0.5'</u>
<u>TAN M-C SAND w/ TR. GRAVEL</u>	<u>0.5</u>	<u>14.7</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED? YES NO
PAGE 1 OF 1 PAGES