

WELL COMPLETION REPORT

Pf15-17

1. Permit Number: 38949
 Owner of Well: Wallace Layton

2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 85 feet
 Date Completed 8-26-77

4. Grout: Type None
 from feet to feet
 from feet to feet

5. Casing: Type 4" PVC
0 inches to 85 feet
 inches to feet
 Drive Shoe? Yes No

6. Screen Setting:
80 feet to 85 feet

7. Gravel Packed? Yes No
80 feet to 85 feet

8. Well Head Completion:
Yes Pitless Adapter Baker T.
 inches above grade

9. Static Water Level:
11 feet below grade
 feet above grade

10. Pumping Water Level:
15 feet below grade after
2 hours at 60 GPM

11. Permanent Pump Installed?
 Yes No
 a. Shallow Well
 Deep Well
 b. Reciprocating Rotary
 Centrifugal Jet
 Submersible
 c. Capacity 10 GPM

12. Well Number
 (Leave Blank)

Formation	Thickness of Stratum	Depth to Bottom Stratum
Coarse white sand & gravel	10'	10'
" " "	10'	20'
Medium brown "	10'	30'
Coarse " "	10'	40'
" white "	20'	60'
Medium " "	10'	70'
Coarse " "	10'	80'
Medium brown "	5'	85'