

WELL COMPLETION REPORT

PF25-15

1. Permit Number: 58526
 Owner of Well: Frank Hardy

2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 58 1/2 feet
 Date Completed June 8, 1977

4. Grout: Type NONE
 from 2 feet to 54 1/2 feet
 from feet to feet

5. Casing: Type Galv. Steel
2 inches to 54 1/2 feet
 inches to feet
 Drive Shoe? Yes No

6. Screen Setting:
54 1/2 feet to 58 1/2 feet

7. Gravel Packed? Yes No
48 1/2 feet to 58 1/2 feet

8. Well Head Completion:
 Pitless Adapter
12 inches above grade

9. Static Water Level:
10 feet below grade
 feet above grade

10. Pumping Water Level:
24 feet below grade after
2 hours at 60+ GPM

11. Permanent Pump Installed?
 Yes No
 a. Shallow Well
 Deep Well
 b. Reciprocating Rotary
 Centrifugal Jet
 Submersible
 c. Capacity GPM

12. Well Number WATER SUPPLY
 (Leave Blank) JUL 20

Formation	Thickness of Stratum	Depth to Bottom Stratum
top soil	1	1
clayey tan sand	2	3
rankly orange clay	1	4
silty white & yellow clay	12	16
very fine to coarse lt. yellow sand + silt	21	37
very fine lt. yellow sand + silt	10	47
very fine to coarse lt. yellow sand + some sm. gravel	12	59
very fine yellowish-white sand and silt	2	61

Signature of Water Well Contractor

Date